

Erosion and Sediment Control Schedule

A stone access drive complete with under lying geo-textile fabric (20 feet wide and 50 feet long) for ingress and egress at the site shall be installed. This drive shall be the only entrance and exit to the site.

All silt fence shall be installed prior to any earthwork activities at the site in the locations shown on the site plan as well as along the front of any lot that slopes towards the street.

Disturbed areas of the site that are to remain idle for more than thirty (30) days shall be properly seeded and straw mulched within seven (7) days of completion of initial grading. Temporary seeding and mulching of a thirty (30) foot strip of the entire front of the lot shall be maintained on the site once initial grading is complete.

Stabilization of critical areas within fifty (50) feet of any stream or wetland shall be complete within two (2) days of the disturbance if the site is to remain inactive for longer than

Straw-mulch shall be applied at a rate of 1 bale per every ten (10) feet of curb, at a width of thirty (30) feet of the entire length of the lot. Wood chips may also be used but must be spread at a minimum depth of four inches over the thirty-foot width and must be accompanied by a properly installed silt


Erosion and sediment controls shall be inspected every seven (7) days or within 24 hours of a 0.5" or greater rainfall event. Necessary repairs shall be made at this time.


All erosion and sediment control specifications, applications, and timetables are based of the descriptions and standards of The Ohio Department of Natural Resources "Rainwater and Land Development Manual" and can be found in the Lake County Erosion and Sediment Control Rules as adopted December 21,

The specified erosion and sediment control standards are general guidelines and shall not limit the right of the county to impose, at any time, additional, more stringent requirements. Nor shall the standards limit the right of the county to



Construction Entrance Detail





Temporary Seeding Specifications

Seeding Dates	Species	[F11'000 Jr";	Per Ac.
Merch 1 to August 15	Con Tail Fescus Amual Ryagnus	3	4 bestal 40 b. 40 b.
	Parawal Pyayess Tal Fessia Arreal Pyayess	1 1	40 lb. 40 lb. 40 lb.
August 18 to Hovember 1	Pyre Tell Feecus Annual Pyregress	1	? h:xh* 40 %. 40 %.
	When Tell Frence Aroual Ryegyma	3	7 bushel 40 b. 40 b.
	Parartial Pregress Tall Fescus Armost Pregrass	† †	40 P 40 P 40 P
November 1 to Spring Seeding	Use reside body, sodding practices or dominant seeding.		
Newtone Office appropriate season account many his technologistics.			

CONCORD TOWNSHIP ZONING OFFICE

ZONING PERMIT # 1004 - 1192

SUBJECT TO APPROVAL BY:

Phone: (440) 350-2730

-Eligio Co. Sanilary Engineer

Lake Go. Eng. Dept.

☐ Lake Co. Planning Comm.
☐ Lake Co. Building Dept.
☐ Lake Co. Soil & Water Cons. Dist.

NOTES: 1. The Contractor Shall Verify the Following Before Starting:
Finish Floor Elevations and House Size.
Location and elevation of existing utility connections.

2. Contractor Shall Contact OUPS at least 2 Working Days prior to construction, 1—800—362—2764.

"i, the undersigned hereby certify that this topography, indicated by 1" contours and elevations shown hereon represents an actual field survey made by me in October, 2004 TROJECT IS EXEMPLATION and that the elevations were taken at appropriate intervals and that as of that date they existed as indicated become."

aler Managemen d as shown and/or JAWES R. GILLS, R.E. County Drainage Engines ULT Date 110104 min 2' asphalt apron

> ROOF DRAINS SHALL DISCHARGE TO SPLASH BLOCKS.

COR Consultants, Inc.

23 S. Forest Street

Geneva, Ohio 44041 440-466-8085

DATE: OCT., 2004 CHECKED BY: RMQ APPROVED BY:

P.S. No.

RICHARD J. PIUNNO, JR. 6570 AUBURN RD. - CONCORD PP# 08A-017-0-00-019-0

MIET . OWAL

CSC Plan Review 10/19/c/ Ke SWCPA