

Erosion and Sediment Control Schedule

A stone access drive complete with under lying geo—textile fabric (20 feet wide and 50 feet long) for ingress and egress at the site shall be installed. This drive shall be the only entrance and exit to the side.

All silt fence shall be installed prior to any earthwork activities at the site in the locations shown on the site plan as well as along the front of any lot that slopes towards the street.

Disturbed areas of the site that are to remain idle for more than thirty (30) days shall be properly seeded and straw mulched within seven (7) days of completion of initial grading. Temporary seeding and mulching of a thirty (30) foot strip of the entire front of the lot shall be maintained on the site in once initial grading is complete.


Stabilization of critical areas within fifty (50) feet or any stream or wetland shall be complete within two (2) days of \$\frac{1}{2}\$ the disturbance if the site is to remain inactive for longer than fourteen (14) days.

Straw—mulch shall be applied at a rate of 1 bale per every ten (10) feet of curb, at a width of thirty (30) feet of the entire length of the lot. Wood chips may also be used but must be spread at a minimum depth of four inches over the thirty-foot width and must be accompanied by a properly


Erosion and sediment controls shall be inspected every seven (7) days of within 24 hours of a 0.5" or treater rainfall event. Necessary repairs shall be made at this time.

All erosion and sediment control specifications, application, and timetables are based of the descriptions and standards of The Ohio Department of Natural Resources "Rainwater and Land # Development Manual" and can be found in the Lake County & Erosion and Sediment Control Rules as adopted December 21.

The specified erosion and sediment control standards are general huidelines and shall not limit the right of the county to impose, at any time, additional, more stringent requirements. Nor shall the standards limit the right of the



Temporary Seeding Specifications



SITE PLAN FOR: **DOMAIN BUILDERS**

SWC

(r)

BEING KNOWN AS S/L 288 IN THE MERZH SHORES ESTATES PHASE 4A AS RECORDED IN VOLUME 50 PAGE 33-2 IN THE LAKE COUNTY RECORD OF PLATS TOWNSHIP OF PAINESVILLE - COUNTY OF LAKE - STATE OF OHIO

LAKE ERIE

06-2675