



- SEQUENCE OF CONSTRUCTION - PHASE 1**
1. REMOVE EXIST. GUARDRAIL FROM STA. 3+236.136, 5.186m LT. TO STA. 3+245.629, 5.169m LT. INCLUDING ANCHOR ASSEMBLY AND INSTALL PCB FROM STA. 3+236.136, 5.186m LT. TO STA. 3+245.124, 5.750m LT. BOLT BARRIER TO EXISTING GUARDRAIL.
 2. CONSTRUCT TEMPORARY PAVEMENT FROM STA. 3+155.00 TO STA. 3+305.438 LEFT SIDE.
 3. INSTALL ALL TEMPORARY PAVEMENT MARKING, TRAFFIC CONTROL DEVICES AND REMOVE CONFLICTING EXIST. PAVEMENT MARKINGS.
 4. TRANSFER TRAFFIC TO THE TEMPORARY LANES
 5. CONSTRUCT PHASE 1
 6. * ACCESS TO ALL BUSINESSES & RESIDENCES SHALL BE PROVIDED AT ALL TIMES.
 7. FOR LEGEND SEE SHEET 10.

RATIO 1:200
HORIZONTAL SCALE IN METERS
CHECKED JSK
DEW
CALCULATED

MAINTENANCE OF TRAFFIC PLAN PHASE 1
 S.R. 528 STA. 3+260 TO STA. 3+460

LAK-528-11.024