



PHASE I

(A) CONSTRUCT NEW PAVEMENT STA. 11+75 TO STA. 25+00. MAINTAIN TWO WAY TRAFFIC ON EXISTING S.R. 615 PAVEMENT FROM KINGSWOOD DRIVE NORTH TO I-90.

(B) CONSTRUCT TEMPORARY PAVEMENT STA. 43+50 TO STA. 77+00±. ESTABLISH ONE WAY SOUTHBOUND TRAFFIC ONLY FROM STA. 43+50 TO S.R. 84. CONSTRUCT NEW NORTHBOUND S.R. 615 PAVEMENT FROM STA. 43+50 TO STA. 77+00±. NORTHBOUND TRAFFIC FOR S.R. 615 SHALL UTILIZE DETOUR AS SHOWN ON SHEET 24.

SEE SHEET 27 FOR MAINTENANCE OF TRAFFIC FOR S.R. 84 (JOHNNYCAKE RIDGE ROAD)

S.R. 615 (CENTER STREET)
MAINTENANCE OF TRAFFIC - PHASE I

LAK-IR90/SR615-9.26/1.51

H:\CT\97125\SDSK\motall.DWG - PLOT SCALE = 1:1