

STRUCTURAL GENERAL NOTES

SEQUENCE OF CONSTRUCTION/PROPOSED WORK

STAGE 1 CONSTRUCTION

1. INSTALL STAGE 1 M.O.T. PER PLANS.
2. INSTALL STAGE 1 TEMPORARY SHORING.
3. REMOVE STAGE 1 PORTIONS OF EXISTING ABUTMENTS, WINGWALLS, PIERS, AND FOUNDATIONS FOR S.R. 2 BRIDGES (LAK-2-0530 L&R).
4. CONSTRUCT DRILLED SHAFTS FOR RAMP D BRIDGE (LAK-2-0530 P) ABUTMENTS AND PIERS, AND DRILLED SHAFTS FOR STAGE 1 PORTIONS OF ABUTMENTS AND PIERS FOR S.R. 2 BRIDGES (LAK-2-0530 L&R).
5. CONSTRUCT ABUTMENTS AND PIERS FOR RAMP D BRIDGE (LAK-2-0530 P), AND STAGE 1 PORTIONS OF ABUTMENTS AND PIERS FOR S.R. 2 BRIDGES (LAK-2-0530 L&R).
6. CONSTRUCT SUPERSTRUCTURE AND APPROACH SLABS FOR RAMP D BRIDGE (LAK-2-0530 P).
7. REMOVE STAGE 1 TEMPORARY SHORING AND M.O.T.

STAGE 2 CONSTRUCTION

PHASE B

8. INSTALL PHASE B M.O.T. PER PLANS.
9. INSTALL PHASE B TEMPORARY SHORING.
10. REMOVE PORTIONS OF EXISTING BRIDGE DECK ADJACENT TO EXISTING ABUTMENTS AND CONSTRUCT 1'-6" DIAMETER DRILLED SHAFTS AND FOOTING EXTENSION FOR PHASE B PORTIONS OF EXISTING ABUTMENTS.
11. REMOVE CROSS FRAMES IN BAYS BETWEEN PHASE CONSTRUCTION JOINTS.
12. REMOVE PHASE B PORTIONS OF EXISTING BRIDGE DECK, PARAPETS, APPROACH SLABS, SCUPPERS, ETC.
13. JACK AND INSTALL TEMPORARY SUPPORTS FOR PHASE B PORTIONS OF EXISTING SUPERSTRUCTURE.
14. CONSTRUCT PHASE B PORTIONS OF ABUTMENTS.
15. INSTALL NEW BEARINGS AT ABUTMENTS AND PIERS AND REMOVE TEMPORARY SUPPORTS.
16. RETROFIT EXISTING BEAMS AND ERECT NEW BEAMS FOR PHASE B INCLUDING CROSSFRAMES.
17. CONSTRUCT PHASE B PORTIONS OF ABUTMENT DIAPHRAGM, BRIDGE DECK, AND PARAPETS.
18. INSTALL DRAINAGE SYSTEM AND BACKFILL BEHIND PHASE B PORTIONS OF ABUTMENTS AND INSTALL NEW APPROACH SLABS.
19. REMOVE PHASE B TEMPORARY SHORING AND M.O.T.

PHASE C

20. INSTALL PHASE C M.O.T. PER PLANS.
21. INSTALL PHASE C TEMPORARY SHORING.
22. REPEAT STEPS 10 THROUGH 18 FOR PHASE C.
23. REMOVE PHASE C TEMPORARY SHORING AND M.O.T.

PHASE D

24. INSTALL PHASE D M.O.T. PER PLANS.
25. INSTALL PHASE D TEMPORARY SHORING.
26. REPEAT STEPS 10 THROUGH 18 FOR PHASE D.
27. REMOVE PHASE D TEMPORARY SHORING AND M.O.T.

OTHER WORK TO BE COORDINATED WITH THE OVERALL SEQUENCE

1. INSTALL ROCK CHANNEL PROTECTION (GROUTED).
2. REPAIR PATCH SUBSTRUCTURE UNITS AS MARKED IN THE FIELD.
3. SEAL ALL EXPOSED FACES OF PIERS, WINGWALLS AND ABUTMENTS WITH EPOXY-URETHANE SEALER.

LT. STRUCT. PARTICIPATION		RT. STRUCT. PARTICIPATION		ESTIMATED QUANTITIES														AS PER PLAN	
I REHAB	II TRAC	I REHAB	II TRAC	ITEM	ITEM EXT.	LEFT STRUCT. TOTAL	RIGHT STRUCT. TOTAL	UNIT	DESCRIPTION	LEFT STRUCTURE				RIGHT STRUCTURE				STRUCTURE SHEET NO.	
										SUPER	ABUT'S	PIER'S	GEN.	SUPER	ABUT'S	PIER'S	GEN.		
LUMP		LUMP		202	11203	LUMP	LUMP		PORTIONS OF STRUCTURE REMOVED, OVER 20 FOOT SPAN, AS PER PLAN	LUMP	LUMP	LUMP		LUMP	LUMP	LUMP		4, 11, 12, 13, 14, 29	
	294		227	202	22901	294	227	SQ. YD.	APPROACH SLAB REMOVED, AS PER PLAN								227	4	
LUMP	LUMP	LUMP	LUMP	503	11101	LUMP	LUMP		COFFERDAMS, CRIBS AND SHEETING, AS PER PLAN				LUMP				LUMP	4, 9, 10	
	391		600	503	21100	391	600	CU. YD.	UNCLASSIFIED EXCAVATION		366	25			564	36			
	147		153	503	31120	147	153	CU. YD.	SHALE EXCAVATION		83	64			106	47			
115215	213972	137194	254790	509	10001	329,187	391,984	LB	EPOXY COATED REINFORCING STEEL, AS PER PLAN	258,134	32,119	38,934		263,340	48,016	80,628		3	
250		250		509	20001	250	250	LB	REINFORCING STEEL, REPLACEMENT OF EXISTING REINFORCING STEEL, AS PER PLAN				250				250	3	
	1126		909	510	10000	1,126	909	EACH	DOWEL HOLES WITH NON-SHRINK, NON-METALIC GROUT		724	402			565	344			
250	465	256	475	511	50001	715	731	CU. YD.	CLASS HP CONCRETE, BRIDGE DECK, AS PER PLAN	715				731				4	
44	81	44	82	511	50101	125	126	CU. YD.	CLASS HP CONCRETE, BRIDGE DECK (PARAPET), AS PER PLAN	125				126				4	
	523		692	511	50201	523	692	CU. YD.	CLASS HP CONCRETE, SUBSTRUCTURE, AS PER PLAN		283	240			428	264		4,22,25,40,41	
LUMP	LUMP	LUMP	LUMP	511	52000	LUMP	LUMP		CLASS HP CONCRETE, TEST SLAB	LUMP				LUMP					
759	1410	725	1347	512	10100	2,169	2,072	SQ. YD.	SEALING OF CONCRETE SURFACES (EPOXY-URETHANE)	807	473	889		814	490	768			
14				512	10600	14		FEET	CONCRETE REPAIR BY EPOXY INJECTION		14								
24	46	21	38	512	33000	70	59	SQ. YD.	TYPE 2 WATERPROOFING		70				70				
	27500		23770	513	10201	27,500	23,770	POUND	STRUCTURAL STEEL MEMBERS, LEVEL UF, AS PER PLAN	67,300				67,300				4	
	286800		393230	513	10240	286,800	393,230	POUND	STRUCTURAL STEEL MEMBERS, LEVEL 2	663,000				663,000					
2781	5166	3017	5602	513	20000	7,947	8,619	EACH	WELDED STUD SHEAR CONNECTORS	16,566				16,566					
11		10		513	95000	11	10	FEET	STRUCTURAL STEEL MISC.: CRACK REPAIR	11				10					
7		6		513	95030	7	6	EACH	STRUCTURAL STEEL MISC.: NON-DESTRUCTIVE TESTING	7				6					
	11150		15650	514	00060	11,150	15,650	SO. FT.	FIELD PAINTING STRUCTURAL STEEL, INTERMEDIATE COAT	12,265				17,215					
	11150		15650	514	00066	11,150	15,650	SO. FT.	FIELD PAINTING STRUCTURAL STEEL, FINISH COAT	12,265				17,215					
54	100	34	63	516	13600	154	97	SO. FT.	1" PREFORMED EXPANSION JOINT FILLER	154				97					
79	148	79	148	516	13900	227	227	SO. FT.	2" PREFORMED EXPANSION JOINT FILLER		227				227				
15	27	43	81	516	14000	42	124	SO. FT.	PREFORMED EXPANSION JOINT FILLER, MISC. (3" THICK)		42				124				
108	201	79	148	516	14021	309	227	FEET	SEMI-INTEGRAL ABUTMENT EXPANSION JOINT SEAL, AS PER PLAN		309				227			3	
8	16	9	17	516	44201	24	26	EACH	ELASTOMERIC BEARING WITH INTERNAL LAMINATES (15"x15"x3.82") AND LOAD PLATE (16"x16"x1.50") (NEOPRENE), AS PER PLAN		24				26			28	
8	16	9	17	516	44301	24	26	EACH	ELASTOMERIC BEARING WITH INTERNAL LAMINATES (17"x17"x5.05") AND LOAD PLATE (25"x18"x2") (NEOPRENE), AS PER PLAN			24				26		28	
LUMP	LUMP	LUMP	LUMP	516	47001	LUMP	LUMP		JACKING AND TEMPORARY SUPPORT OF SUPERSTRUCTURE, AS PER PLAN				LUMP				LUMP	3	
																		18, 19, 22, 23	
96	178	97	179	518	21201	274	276	CU. YD.	POROUS BACKFILL WITH FILTER FABRIC, AS PER PLAN		274				276				
568	1055	660	1227	519	11101	1,623	1,887	SO. FT.	PATCHING CONCRETE STRUCTURE, AS PER PLAN		1,269	354			1,725	162		3	
	314		227	524	94404	314	227	FEET	DRILLED SHAFTS, 18" DIAMETER, INTO BEDROCK		314				227				
	142		369	524	94704	142	369	FEET	DRILLED SHAFTS, 36" DIAMETER, INTO BEDROCK		142				369				
	92		137	524	94804	92	137	FEET	DRILLED SHAFTS, 42" DIAMETER, INTO BEDROCK			92				137			
215	400	217	402	526	30001	615	619	SO. YD.	REINFORCED CONCRETE APPROACH SLABS (T=17"), AS PER PLAN				615				619	4, 50	
167	309	368	683	601	32005	476	1,051	CU. YD.	ROCK CHANNEL PROTECTION, TYPE A WITH FABRIC FILTER, AS PER PLAN				476				1,057	4	

G:\Project\lak\13486\bridge\LAK002_0530L\sheets\02_0530CE0001.dgn 8/4/2008 2:03:50 PM diozity

DESIGN AGENCY: ARCADIS U.S., Inc. 1100 Superior Avenue, Suite 1250 Cleveland, Ohio 44114
 TEL: 216-781-6177 FAX: 216-781-6243 www.arcadis-us.com
 DATE: 12/07
 REVIEWED: RBB
 DRAWN: CAF
 DESIGNED: FJG
 CHECKED: MVD
 STRUCTURE FILE NUMBER: 4300750 (R)
 4300785
 BRIDGE NO. LAK-2-0530 L&R
 STATE ROUTE 2 OVER CHAGRIN RIVER
LAK-2-3-32
PID 13486
 5 / 56
 1467
 1679