





Seeding Dates	- Species	Lb./1,000 ft. ²	Per Ac.
March 1 to August 15	Oats Tall Feecus Annual Ryegrass	3 · 1 1	4 bushel 40 lb. 40 lb.
	Perennial Ryegrass Tall Fescue Annual Ryegrass	1 1 1	40 lb. 40 lb. 40 lb.
August 16 to November 1	Rye Tell Fescue Annuel Ryegrass	3 1 1	2 bushel 40 lb. 40 lb.
	Wheat Tall Feacue Annual Ryegrass	3 1	2 bushei 40 lb. 40 lb.
	Perennial Ryograms Tall Fescue Annual Ryograms	1 1	40 lb. 40 lb. 40 lb.

Erosion and Sediment Control Schedule

Ingress-Egress

A stone access drive complete with under lying geo-textile fabric (20 feet wide and 50 feet long) for ingress and egress at the site shall be installed. This drive shall be the only entrance and exit to the site.

Silt Fence

A silt fence shall be installed prior to any earthwork activities at the site in the locations shown on the site plan as well as along the front of any lot that slopes towards the street.

Temporary Seeding
Disturbed areas of the site that are to remain idle for more than thirty(30) days shall be properly seeded and straw mulched within seven(7) days of completion of intitial grading. Temporary seeding and mulching as a thirty(30) foot strip of the entire front of the lot shall be maintained on the site once initial grading is complete.

Stabilization of critical greas within fifty(50) feet of any stream or wetland shall be complete within two(2) days of the disturbance if the site is to remain inactive for longer than fourteen(14) days.

Straw-mulch shall be applied at a rate of 1 bale per every ten (10) feet of curb, at a width of thirty(30) feet to the entire length of the lot. Wood chips may also be used but must be spread at a minimum depth of four inches over the thirty—foot width and must be accompanied by a properly installed silt fence.

<u>Maintenance</u>

Erosion and sediment controls shall be inspected every seven(7) days or within 24 hours of a 0.5" or greater rainfall event. Necessary repairs shall be made at this time.

> "I, the undersigned hereby certify that this topography indicated by 6", 1', or 2' contours, and elevations shown hereon represent an actual field survey made by me on the 3 day of Dec., 2004 and that the elevations were taken at appropriate intervals and that as of that date they existed as indicated hereon."

VANLESULLE TUST. LAKE COUNTY, OHIO KNEZ CONSTRUCTION ADDRESS शास्त्रा HAVEN VOL-PR CALSIN AVE VOL-PO. PERM. PARCEL NO. SUBLOT NO. LEGEND ELEV. 5-1000 = 2 PROP. ELEV. SANTARY MANHOLE ----STORM MANHOLE -AS BUILT ELEMITION INLET OR CATCH BA SURFACE DIVINAGE PROPOSED CONTOURS-REMARKS ALL BOUNDARY DATA SHOWN WAS OSTAINED FROM (DEEDS, RECORDED SUBDIVISION PLAT OR OTHER PUBLIC RECORDS) LOCATIONS AS SHOWN OF ADJACENT WELLS AND SEPTIC TANKS OBTAINED FROM LAKE COUNTY HEALTH DEPARTMENT DESIGN CERTIFICATION THIS PLAT WAS PREPARED BY ME. AND IS CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF. 46343 A AMERICA METATION NO. OHECK LIST NO. OF BEDROOMS DIMENSIONS WATER MAIN SIZE, LOCATION
SAN. SEMER SIZE % GR. LOC.
SAN. MH. CAST. ELEV. NV. ELEV.
SAN. CONN. SIZE, LOC. DEPTH
STORM SEMER SIZE % GR. LOC.
STORM MH. CAST ELEV. NV. ELEV. BEARNIOS
THE TO NEAREST STREET
SUBLOT NO. PARCEL NO.
SUTROUNDING OWNERS
BLDG. DIMENSIONS PIN GR.
BLDG. TIES PL'R. GRADES PAYT TYPE GRADE CURBS GAS LINE LOC. SIZE PRESSURE APRON TYPE WOTH THICKNESS SIDEWALK TYPE WOTH THICKNESS SEPTIC TANK LOCATION & DUPLICATION AREA WELL LOCATION ISOLATION INDIUS FROM WELL CULVERT TYPE DIA., LENGTH ROCK OUTCROPPINGS PLAN PREPARED BY: DATE BABCOCK · JONES & ASSOCIATES, INC.

ME 12/8/14 "AS BUILT" CERTIFICATION HEREBY CERTIFY THAT THE CIRCLED GRADES ARE EXISTING

AND ARE CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF.

FINISH GRADES CHECKED IN THE FIELD ON.

REDISTERED SURVEYOR

EXISTING UTILITIES NOTE: THE SIZE AND LOCATION, BOTH HORIZONTAL AND VERTICAL OF THE UNDERGROUND UTILITIES SHOWN HEREON, HAVE BEEN OBTAINED BY A SEARCH OF AVAILABLE RECORDS. VERIFICATION BY FIELD OBSERVATION HAS BEEN CONDUCTED WHERE PRACTICAL, HOWEVER, BABCOCK, JONES AND ASSOCIATES INC. DOES NOT GUARANTEE THE COMPLETENESS NOR ACCURACY THEREOF.

