REVISIONS BY

Barring Group, INC.
14 TYLER BLYD, MENTOR, OHIO 44060
PHONE 440-205-130



Erosion and Sediment Control Plan 1065 OUTRIGGER COVE, PAINES MILE TWP., OHIO 44077 SAL 248 LAKE ERIE SHORES PH. 3 VOL 48 PG. 4

TLE MOUNTAIN HOMES

WSO CHECKED DWN

JUNE 12. 2007

1" = 30'
0.414-248

SHEET

SHEETS

TEMPORARY SEEDING SPECIFICATIONS LB/1000 FT. PER AC. **SEEDING DATES SPECIES** 4 BUSHEL **MARCH 1 TO AUGUST 15** OATS 40 LB. **TALL FESCUE** TEMPORARY SEEDING 40 LB. **ANNUAL RYEGRASS** 40 LB. **PERENNIAL RYEGRASS** 40 LB. 1 TALL FESCUE SILIT FENCE 40 LB. **ANNUAL RYEGRASS** 2 BUSHEL **AUGUST 16 TO NOVEMBER 1** 3 40 LB. TALL FESCUE 40 LB. **ANNUAL RYEGRASS** 2 BUSHEL WHEAT 40 LB. **TALL FESCUE** 40 LB. **ANNUAL RYEGRASS** 40 LB. **PERENNIAL RYEGRASS** 40 LB. **TALL FESCUE** 40 LB. **ANNUAL RYEGRASS** CONSTRUCTION DRIVE USE MULCH ONLY, SODDING PRACTICES OR DORMANT SEEDING. **NOVEMBER 1 TO SPRING SEEDING** EROSION AND SEDIMENT CONTROL SCHEDULE NOTE: OTHER APPROVED SEED SPECIES MAY BE SUBSITUTED.

INGRESS-EGRESS
A STONE ACCESS DRIVE COMPLETE WITH UNDER LYING GEO-TEXTILE FABRIC (20 FEET WIDE AND 50 FEET LONG) FOR INGRESS AND EGRESS AT THE SITE SHALL BE INSTALLED. THIS DRIVE SHALL BE THE ONLY ENTRANCE AND EXIT TO THE SITE.

STREETS DIRECTLY ADJACENT TO THE CONSTRUCTION ENTRANCES AND RECEIVING TRAFFIC FROM THE DEVELOPMENT AREA, SHALL BE CLEANED DAILY TO REMOVE SEDIMENT TRACKED OFF-SITE. IF APPLICABLE, THE CATCH BASINS ON THESE STREETS NEAREST TO THE CONSTRUCTION ENTRANCES SHALL BE CLEANED WEEKLY.

SILT FENCE

ALL SILT FENCE SHALL BE INSTALLED PRIOR TO ANY EARTHWORK ACTIVITIES AT THE SITE IN THE LOCATIONS SHOWN ON THE SITE PLAN AS WELL AS ALONG THE FRONT OF ANY LOT THAT SLOPES TOWARDS THE STREET.

TEMPORARY SEEDING

DISTURBED AREAS OF THE SITE THAT ARE TO REMAIN IDLE FOR MORE THAN TWENTY-ONE (21) DAYS SHALL BE PROPERLY SEEDED AND STRAW MULCHED WITHIN SEVEN (7) DAYS OF COMPLETION OF INITIAL GRADING. TEMPORARY SEEDING AND MULCHING OF A THIRTY (30) FOOT STRIP OF THE ENTIRE FRONT OF THE LOT SHALL BE MAINTAINED ON THE SITE ONCE INITIAL GRADING IS COMPLETE.

STABILIZATION OF CRITICAL AREAS WITHIN FIFTY (50) FEET OF ANY STREAM OR WETLAND SHALL BE COMPLETE WITHIN TWO (2) DAYS OF THE DISTURBANCE IF THE SITE IS TO REMAIN INACTIVE FOR LONGER THAN FOURTEEN (14) DAYS.

STRAW-MULCH SHALL BE APPLIED AT A RATE OF 1 BALE PER EVERY TEN (10) FEET OF CURB, AT A WIDTH OF THIRTY (30) FEET OF THE ENTIRE LENGTH OF THE LOT. WOOD CHIPS MAY ALSO BE USED BUT MUST BE SPREAD AT A MINIMUM DEPTH OF FOUR INCHES OVER THE THIRTY-FOOT WIDTH AND MUST BE ACCOMPANIED BY A PROPERLY INSTALLED SILT FENCE.

MAINTENANCE

EROSION AND SEDIMENT CONTROLS SHALL BE INSPECTED EVERY SEVEN (7) DAYS OR WITHIN 24 HOURS OF A 0.5" OR GREATER RAINFALL EVENT. NECESSARY REPAIRS SHALL BE MADE AT THIS TIME.

MOTE

ALL EROSION AND SEDIMENT CONTROL SPECIFICATIONS, APPLICATIONS, AND TIMETABLES ARE BASED OF THE DESCRIPTIONS AND STANDARDS OF THE OHIO DEPARTMENT OF NATURAL.
RESOURCES "RAINWATER AND LAND DEVELOPMENT MANUAL" AND CAN BE FOUND IN THE LAKE COUNTY EROSION AND SEDIMENT CONTROL RULES AS ADOPTED DECEMBER 21, 1999.

THE SPECIFIED EROSION AND SEDIMENT CONTROL STANDARDS ARE GENERAL GUIDELINES AND SHALL NOT LIMIT THE RIGHT OF THE COUNTY TO IMPOSE, AT ANY TIME, ADDITIONAL, MORE STRINGENT REQUIREMENTS. NOR SHALL THE STANDARDS LIMIT THE RIGHT OF THE COUNTY TO WAIVE, IN WRITING, INDIVIDUAL REQUIREMENTS.
04114-248

