

SCHEDULE OF THRU LANES TO BE MAINTAINED

GENERAL

IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO PROVIDE THRU VEHICULAR ACCESS IN BOTH DIRECTIONS AT ALL TIMES THROUGHOUT THE PROJECT AREA. THE PROJECT SHALL BE CONSTRUCTED IN PHASES IN ORDER TO MINIMIZE TRAFFIC DISRUPTION AND INCONVENIENCE TO THE GENERAL PUBLIC. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROVIDING ALL EQUIPMENT, MATERIALS AND MANPOWER NEEDED TO ADEQUATELY MAINTAIN TRAFFIC AS PROVIDED FOR IN THE PLANS AND SPECIFICATIONS.

THE CONTRACTOR IS REMINDED THAT, IN THE CONDUCT OF THIS PROJECT, HIS SEQUENCE OF OPERATIONS SHALL BE PLANNED IN SUCH A WAY AS TO MINIMIZE THE NUMBER OF LANE REDUCTIONS AND/OR LANE WIDTH REDUCTIONS REQUIRED TO MAINTAIN TRAFFIC THROUGH THE PROJECT.

PERMITTED LANE CLOSURES SHALL BE AS SHOWN ON THE "SCHEDULE OF THRU LANES TO BE MAINTAINED TABLE." THE TIME LIMITS SHOWN IN THIS TABLE SHALL BE ADHERED TO OR LIQUIDATED DAMAGES WILL BE ASSESSED.

NO EXTENSIONS OF TIME SHALL BE GRANTED FOR DELAYS IN MATERIAL DELIVERIES, UNLESS SUCH DELAYS ARE INDUSTRY-WIDE, OR FOR LABOR STRIKES, UNLESS SUCH STRIKES ARE AREA-WIDE.

SHOULD THE CONTRACTOR FAIL TO MEET THIS REQUIREMENT THE CONTRACTOR SHALL BE ASSESSED LIQUIDATED DAMAGES IN ACCORDANCE WITH 108.07 OF THE CONSTRUCTION AND MATERIAL SPECIFICATIONS.

LIQUIDATED DAMAGES/SHORT TERM LANE CLOSURES

SHORT TERM LANE CLOSURES ARE THOSE WHICH ARE PERMITTED BY THE "SCHEDULE OF THRU LANES TO BE MAINTAINED" TABLE.

THESE TIMES SHALL NOT BE REVISED WITHOUT PRIOR APPROVAL FROM THE DISTRICT 12 WORK ZONE TRAFFIC CONTROL ENGINEER.

SHORT TERM LIQUIDATED DAMAGES SHALL ALSO BE ASSESSED WHEN A RAMP CLOSURE IS VIOLATED.

IF SHORT TERM LANE CLOSURES ARE IN PLACE OUTSIDE THE SPECIFIED TIMES, LIQUIDATED DAMAGES IN THE AMOUNT OF \$ 85.00 PER MINUTE SHALL BE ACCESSED THE CONTRACTOR FOR EACH MINUTE THE LANE REMAINS CLOSED.

SHORT TERM LANE CLOSURES SHALL ONLY BE IMPLEMENTED WHEN WORK IS BEING CONTINUOUSLY PERFORMED. THE CLOSURE SHALL BE REMOVED AS SOON AS POSSIBLE AFTER WORK HAS STOPPED.

LIQUIDATED DAMAGES/INTERIM COMPLETION REQUIREMENTS

THE CONTRACTOR SHALL SCHEDULE HIS OPERATIONS AND INCREASE HIS WORK FORCE AS NECESSARY SO AS TO COMPLETE ALL WORK ITEMS REQUIRING PERMANENT LANE CLOSURES FOR THE IDENTIFIED WORK ZONES (SEE "SEQUENCE OF OPERATIONS" NOTE), WITHIN THE TIME LIMITS ALLOCATED.

NON-RUSH HOUR CLOSURES, AS PERMITTED BY THE "SCHEDULE OF THRU LANES TO BE MAINTAINED" TABLE ON THIS SHEET, ARE NOT CONSIDERED WITHIN TIME LIMITS ABOVE. (THOSE CLOSURES ARE DISCUSSED IN THE "LIQUIDATED DAMAGES/SHORT TERM LANE CLOSURES" NOTE).

THE PHASE IS COMPLETED WHEN THE CLOSED LANE IS OPENED TO TRAFFIC.

N.A. = NOT APPLICABLE

⊕ - SEE "RAMP CLOSURE FOR RESURFACING" GENERAL NOTE

- LONGTERM CLOSURES

SECTION	ROAD	LANE REDUCTIONS		PERMITTED RAMP CLOSURES			HALF WIDTH RAMP PAVING
		1 LANE CLOSURE	2 LANE CLOSURE	YES/NO	SHORT TERM CLOSURE ⊕		
					WEEKDAYS	WEEKENDS	
1	SR 44 STA 233+00 TO STA 312+45 (2 LANES, NB) (2 LANES, SB)	WEEKDAY # ANYTIME	WEEKDAY 9 AM - 4 PM 6 PM - 6 AM	NA			
		WEEKDAY # ANYTIME	WEEKDAY ANYTIME	NA			
1	RAMP E STA 29+00 TO STA 46+97.96 (2 LANES, NB)	WEEKDAY # ANYTIME	WEEKDAY 9 AM - 4 PM 6 PM - 6 AM	NA			
		WEEKDAY # ANYTIME	WEEKDAY ANYTIME	NA			
1	RAMP G STA 0+00 TO STA 18+00 (2 LANES, SB)	WEEKDAY # ANYTIME	WEEKDAY 9 AM - 4 PM 6 PM - 6 AM	NA			
		WEEKDAY # ANYTIME	WEEKDAY ANYTIME	NA			
2	SR 44 STA 47+00 TO STA 164+34 (2 LANES, NB) (2 LANES, SB)	WEEKDAY # ANYTIME	WEEKDAY 9 AM - 4 PM 6 PM - 6 AM	NA			
		WEEKDAY # ANYTIME	WEEKDAY ANYTIME	NA			
3	SR 44 STA 31+66 TO STA 47+00 (2 LANES, NB) (2 LANES, SB)	WEEKDAY 9 AM - 4 PM 6 PM - 6 AM		NA			
		WEEKEND ANYTIME		NA			
4	SR 2 STA 586+22 TO STA 657+25 (2 LANES, EB)	WEEKDAY 7 PM - 7 AM 10 AM - 2 PM		NA			
		WEEKEND ANYTIME		NA			
4	SR 2 STA 586+22 TO STA 657+25 (2 LANES, WB)	WEEKDAY 6 PM - 6 AM 10 AM - 2 PM		NA			
		WEEKEND ANYTIME		NA			
4	RAMP E RAMP F RAMP G RAMP H (1 LANE) ⊕	NA	NA	YES	10:00 PM-5:30 AM		7:00 PM-6:00 AM
		NA	NA	YES		10:00 PM-5:30 AM	7:00 PM-6:00 AM
NA	ALL OTHER RAMPS (1 LANE) ⊕	NA	NA	YES	10:00 PM-5:30 AM		7:00 PM-6:00 AM
		NA	NA	YES		10:00 PM-5:30 AM	7:00 PM-6:00 AM

LIQUIDATED DAMAGES/INTERIM COMPLETION REQUIREMENTS (CONT.)

THE TIME LIMIT SHOWN SHALL BEGIN ON THE FIRST DAY THAT THE PERMANENT CLOSURE IS IMPLEMENTED AND SHALL CONTINUE BASED UPON CALENDAR DAYS UNTIL COMPLETION OF WORK.

LIQUIDATED DAMAGES AS DETERMINED FROM THE TABLE IN SECTION 108.07 OF THE SPECIFICATIONS SHALL BE ASSESSED FOR EACH DAY (OR PORTION THEREOF) FOR WHICH THE TIME LIMIT IS NOT MET.

PLOTTED FROM: I:\PROJECTS\18391\dgn\18391mna.dgn

MAINTENANCE OF TRAFFIC NOTES

LAKE COUNTY
LAK-2/44-13.05/4.14

CALCULATED
EMK
CHECKED
LDH