



Tree Removed

BENCH MARKS		Description		Elev.
Ns.	Station	Description		
13	83+29	Spike in root 24'M. 26' R.		677.88
14	88+90	X 5W cor. gas pump found. 30' L.		686.19
15	94+74	Spike in root 24'M. 28' R.		691.27
16	100+15	Spike in root 30'M. 27' R.		689.56
17	105+35	Spike in root 60'M. 25' R.		688.64
18	110+74	Spike in root 40'M. 25' R.		691.56

SEWERS (S)					
Item No.	Size	Type	From Sta.	To Sta.	Ror L.
12-S	15"	V.S.P.	79+00	81+00	L 199
13-S	12"	"	81+00	91+00	L 994
14-S	12"	"	99+00	105+50	L 646
15-S	15"	"	105+50	111+00	L 547

CULVERTS (C)				
Item No.	Station	Type	Work Required	Detail/Sheet
16-C	81+00	V.S.Penc.	Build std. 12x43' V.P. enc. culv. with I.B. on R. & L.	30
17-C	84+25	"	"	"
18-C	87+75	"	"	"
19-C	91+00	"	"	"
20-C	99+00	"	"	"
21-C	102+50	"	"	"
22-C	105+50	"	"	"
23-C	108+50	"	"	"

