

SUPERELEVATION TABLES

FED. RD. DIVISION	STATE	PROJECT	
2	OHIO	ACI-1103(29)	

LAKE COUNTY
LAK-I-22.60

RAMP "I"

STATION	LT. EDGE	BASE LINE	
6+00	806.42	806.17	
6+25	806.69	806.35	
6+50	807.27	806.75	
6+75	807.93	807.23	
7+00	808.65	807.77	
7+25	809.45	808.39	
7+50	810.31	809.07	
7+75	811.16	809.83	
8+00	811.98	810.65	
8+25	812.88	811.55	
8+50	813.65	812.51	
8+75	814.43	813.51	
9+00	815.21	814.51	
9+25	815.99	815.51	
9+50	816.76	816.51	
9+75	817.54	817.51	
10+00	818.32	818.51	

RAMP "J"

STATION	BASE LINE	RT. EDGE	WIDTH
3+00	804.51	804.76	16
3+25	804.34	804.73	16.33
3+50	804.13	804.67	16.67
3+75	803.89	804.59	17.00
4+00	803.63	804.49	17.33
4+25	803.35	804.37	17.67
4+50	803.03	804.23	18.00
4+75	802.73	803.93	16
5+00	802.40	803.73	16
5+25	802.13	803.46	16
5+50	801.95	803.28	16
5+75	801.85	803.18	16
6+00	801.85	803.18	16
6+25	801.93	803.26	16
6+50	802.09	803.43	16
6+75	802.34	803.67	16
7+00	802.68	804.01	16
7+25	803.10	804.43	16
7+50	803.61	804.94	16
7+75	804.22	805.55	16
8+00	804.91	806.24	16
8+25	805.64	806.97	16
8+50	806.37	807.70	16
8+75	807.10	808.43	16
9+00	807.83	809.10	16
9+25	808.56	809.67	16
9+50	809.24	810.18	16
9+75	809.83	810.60	16
10+00	810.32	810.92	16
10+25	810.72	811.16	16
10+50	811.03	811.30	16
10+75	811.23	811.48	16

RAMP "K"

STATION	BASE LINE	RT. EDGE	
1+75	809.32	809.12	
2+00	808.82	808.78	
2+25	808.31	808.44	
2+50	807.77	808.07	
2+75	807.20	807.66	
3+00	806.62	807.25	
3+25	806.01	806.81	
3+50	805.39	806.35	
3+75	804.58	805.71	
4+00	804.16	805.46	
4+25	803.56	804.89	
4+50	803.02	804.21	
4+75	802.52	803.53	
5+00	802.08	802.91	
5+25	801.68	802.33	
5+50	801.34	801.81	
5+75	801.04	801.33	
6+00	800.80	801.05	

RAMP "L"

STATION	LT. EDGE	BASE LINE	WIDTH
4+25	812.31	812.06	16
4+50	811.37	811.00	16
4+75	810.48	809.94	16
5+00	809.59	808.88	16
5+25	808.69	807.82	16
5+50	807.80	806.76	16
5+75	806.95	805.74	16
6+00	806.12	804.79	16
6+25	805.25	803.92	16
6+50	804.44	803.11	16
6+75	803.72	802.39	16
7+00	803.07	801.74	16
7+25	802.50	801.17	16
7+50	802.00	800.67	16
7+75	801.58	800.25	16
8+00	801.23	799.90	16
8+25	800.96	799.63	16
8+50	800.76	799.43	16
8+75	800.61	799.31	16
9+00	800.42	799.26	16
9+25	800.43	799.29	17.8
9+50	800.37	799.39	17.6
9+75	800.31	799.49	17.3
10+00	800.26	799.60	16.9
10+25	800.20	799.70	16.5
10+50	800.14	799.78	16.3
10+75	800.05	799.80	16