


- PHASE III**
- (a) CONSTRUCT PAVEMENT AND NEW STRUCTURE STA. 25+00 TO STA. 43+50. CLOSE S.R. 615 FROM STA. 21+00 TO STA. 43+50. PROVIDE LOCAL ACCESS ONLY FROM S.R. 84.
 - (b) PROVIDE TWO WAY TRAFFIC FROM STA. 11+75 TO STA. 21+00. PROVIDE ACCESS TO MENTOR HILLS DRIVE. PROVIDE ROAD CLOSED BARRICADE AT STA. 21+00.
 - (c) CONSTRUCT RAMPS A, B, C & D WITH APPROPRIATE LANE CLOSURE AS REQUIRED ON I-90.
- SEE SHEETS 30 AND 31 FOR ADDITIONAL DETAILS ON MAINTENANCE OF TRAFFIC FOR I-90.



S.R. 615 (CENTER STREET)
MAINTENANCE OF TRAFFIC - PHASE III

LAK-IR90/SR615-9.26/1.51