



DETAIL 'A'
WB RAMP LEFT TURN LANE CLOSURE

NOTES:
FOR PHASING OF THE VINE STREET RAMPS SEE M.O.T. GENERAL NOTES.

DETOUR SIGNING LOCATIONS SHALL BE AS PER OMTCD.

AFFECTED SIGNS FOR THE VINE STREET INTERCHANGE SHALL BE OVERLAYED WITH A CLOSED PLAQUE WHEN THE DETOUR IS IN EFFECT

WHENEVER THE CLOSURE OCCURS, THE TOTAL DETOUR SIGNING AS INDICATED ON THIS PLAN SHALL BE IMPLEMENTED.

DETOUR SIGNS SHALL BE UNCOVERED AND VISIBLE TO TRAFFIC ONLY WHEN THE RAMP CLOSURE IS IN EFFECT.

CONTRACTOR TO USE PORTABLE CHANGEABLE MESSAGE SIGNS TO ALERT MOTORISTS THAT VINE ST. WILL BE CLOSED AT SR 2 FROM SPECIFIED "HOUR TO HOUR" (2 HOURS MAX.), AND TO USE ALTERNATE ROUTES. THESE SIGNS SHALL BE ACTIVATED PRIOR TO THE BEAM ERECTION CLOSURES OR AS OTHERWISE DIRECTED BY THE ENGINEER.

CONTRACTOR SHALL COORDINATE THIS DETOUR WITH ANY CONFLICTING DETOUR/SIGNING OR CLOSURES IN THE AREA OR AS DIRECTED BY THE ENGINEER.

BEAM ERECTION WORK SHALL TAKE PLACE ONLY DURING OFF-PEAK OR NIGHTTIME HOURS.

USE OF THIS DETOUR SHALL BE AS PERMITTED ONLY AS DIRECTED BY THE ENGINEER AND BEAM ERECTION SHALL BE COMPLETED WITHIN A PERIOD NOT TO EXCEED FIVE (5) CALENDAR DAYS.

C:\Project\lak\13486\mot\sheet\13486md02C.dgn 6/24/2008 12:48:49 PM djozity