

THE C.E.I. CO. 2 WORKING DAYS

FILE NR-11556912 DATE 5/19/08 SHEET 1 OF 4

STATE OF OHIO
VINE ST. S.R.2
WILLOUGHBY, EASTLAKE
SHIFT FOR ROAD WIDENING

ORDER #12310282
WB5*CN-000795

CONSUMER'S CHARGE

DATE	J.P.	FOR EST.	O.H.	CHARGE SERV.	PRKT.	REC.	ENGR.	COO.	CHK.	TOTAL
4/15										17

REVISION HISTORY

DATE	DESCRIPTION	APPROVED BY

CONSTRUCTION

A CHECK MARK NEXT TO EACH ITEM ON THE SKETCH, INCLUDING CHANGES, INDICATES THAT THE WORK HAS BEEN COMPLETED

ITEMS	UNITS OF WORK COMPLETED
POLES	INSTALLED
WIRES	REMOVED
TRAPS	SHIFTED

UNDERGROUND FACILITIES WARNING

MAXIMUM RMS SYMMETRICAL FAULT CURRENT AVAILABLE AT SERVICE ENTRANCE IS

THE CUSTOMER SHALL PROVIDE THE GROUNDING ELECTRODE CONDUCTOR AND GROUNDING ELECTRODE TO THE SERVICE ENTRANCE LOCATION.

BETWEEN 1 2 TRANS. 3-636 KCMIL PRI. 1/0N, 1/0T

2 3 REMOVE - 3-636 KCMIL BA. PRI. (675'EA)

3 4 REMOVE - 1/0 BA. NEUT (569')

4 5 REMOVE - 1/0 TRIP SEC. (675')

5 6 REMOVE - 4 DUP. SEC. (106')

6 7 TRANS + SHORT, 3/10 XLP. AL PRI. (45'EA) SAG 14" @ 30'

7 8 TRANS. + SHORT - 1/0 BA. NEUT + 4 DUP. SEC. (45'EA)

8 9 TRANS. + LENGTHEN - 3/10 BA. PRI. 1/0 BA. NEUT (40'EA)

9 10 REMOVE - 4 DUP. SEC. (66')

10 11 REMOVE - 1/0 QUAD SEC. (68') 14' 3'

11 12 REMOVE - 1/0 TRIP SEC. (68')

12 13 REMOVE - 1/0 QUAD SEC. (65') (120/200V 3Ø)

13 14 REMOVE - 4 DUP. SEC. (179')

14 15 REMOVE - 4 DUP. SEC. (244')

15 16 TRANS + LENGTHEN 4 TRIP SEC. (2) SAG 31" @ 30'

16 17 TRANS. + LENGTHEN - 3/10 AL PRI. (15'EA) SAG 31" @ 30'

17 18 INSTALL - 6 DUPLEX SEC. (41')

18 19 INSTALL - 1/0 QUAD SEC. (50')

19 20 INSTALL - 1/0 TRIP SEC. (50')

20 21 INSTALL - 1/0 QUAD SEC. (115')

21 22 INSTALL - 6 DUP. SEC. (374')

22 23 INSTALL - 6 DUP. SEC. (100')

23 24 INSTALL - 3-636 KCMIL BA. PRI. (628'EA)

24 25 INSTALL - 1/0 ACSR NEUT (628')

25 26 INSTALL - 1/0 TRIP SEC. (628')

26 27 REMOVE - 1/0 BA. NEUT. (85')

27 28 INSTALL - 1/0 TRIP SEC. (100')

28 29 REMOVE - 3-636 KCMIL BA. PRI. (628'EA)

29 30 REMOVE - 1/0 BA. NEUT (569')

30 31 REMOVE - 4 DUP. SEC. (106')

31 32 TRANS + SHORT, 3/10 XLP. AL PRI. (45'EA) SAG 14" @ 30'

32 33 TRANS. + SHORT - 1/0 BA. NEUT + 4 DUP. SEC. (45'EA)

33 34 TRANS. + LENGTHEN - 3/10 BA. PRI. 1/0 BA. NEUT (40'EA)

34 35 REMOVE - 4 DUP. SEC. (66')

35 36 REMOVE - 1/0 QUAD SEC. (68') 14' 3'

36 37 REMOVE - 1/0 TRIP SEC. (68')

37 38 REMOVE - 1/0 QUAD SEC. (65') (120/200V 3Ø)

38 39 REMOVE - 4 DUP. SEC. (179')

39 40 REMOVE - 4 DUP. SEC. (244')

40 41 TRANS + LENGTHEN 4 TRIP SEC. (2) SAG 31" @ 30'

41 42 TRANS. + LENGTHEN - 3/10 AL PRI. (15'EA) SAG 31" @ 30'

42 43 INSTALL - 6 DUPLEX SEC. (41')

43 44 INSTALL - 1/0 QUAD SEC. (50')

44 45 INSTALL - 1/0 TRIP SEC. (50')

45 46 INSTALL - 1/0 QUAD SEC. (115')

46 47 INSTALL - 6 DUP. SEC. (374')

47 48 INSTALL - 6 DUP. SEC. (100')

48 49 INSTALL - 3-636 KCMIL BA. PRI. (628'EA)

49 50 INSTALL - 1/0 ACSR NEUT (628')

50 51 INSTALL - 1/0 TRIP SEC. (628')

51 52 REMOVE - 1/0 BA. NEUT. (85')

52 53 INSTALL - 1/0 TRIP SEC. (100')

3 P#19315 REM-50'3 JT'94 (24'INT) SET-55'1 (30'E, 11'N.) STA-118+36, 43'LT SET POLE 9'DEEP, TAMP WELL REM-08-336 " - R6-1 " - R6-13 INST-12-536 (BOT. 4'DX @ 27') " - 3-25T FUSES " - R6-1 @ 32' (NEUT) " - 2-R6-13 @ 30'6" (SEC.) RE-CONNECT CUSTOMERS CBL'S FOR 514N ODOT CONTRACTOR TO INST. NEW CBL'S INST-12'LAMP BRKT @ 27' TRANS - LUMINAIRE FROM 4 CATV TO ATT. @ 25' TEL. TO ATT. @ 24'

4 P#253351 REM-50'3 JT'78 (24'INT) STA-119+46, 30'LT REM-08-305 (R6 BRKT) " - 11-130 " - 25KVA 1Ø CØ " - 3772 KVA 1Ø CØ " - 15KVA 1Ø TSR CØ " - 2-R6-1 " - R6-3, R6-13 " - 8'LAMP BRKT TRANS - LUMIN. TO 3 TRANS - FLOOD LT. TO 3 EX - CATV " - TEL. CBL " - 1Ø TEL. RISER

5 P#253352 REM-50'3 JT'71 (24'INT) SET-55'1 (6'W, 13'N.) STA-120+61, 43'LT SET POLE 9'DEEP, TAMP WELL REM-08-336 " - 2-R6-1 (NEUT) " - R6-1, R6-13 (SEC) " - 8'LAMP BRKT. INST-12-536 (BOT. X @ 27') " - 3-25T FUSES " - R6-1 N+3 (NEUT) @ 22' " - R6-1, R6-13 (SEC.) @ 30'6" " - 12'LAMP BRKT. @ 27' TRANS - LUMINAIRE CATV TO ATT. @ 25' TEL. TO ATT. @ 24'

6 P#304779 (NEW DEF=2) REM-50'3 JT'71 (24'INT) SET-55'1 (68'E, 10'N.) STA-122+00, 43'LT SET POLE 9'DEEP FOR DEF. REM-08-205 " - 11-130 " - 3-15KVA 1Ø H800/7620V 120/208V 3Ø 4 WIRE CØ " - R6-3 REM-R6-3 " - 3-R6-1 INST-08-305 " - 11-130 " - 3-15KVA 1Ø 7620V 120/240V FOR 120/208V 3Ø CØ " - R6-13 INST-6T FUSES CONNECT PER 11-029 FOR 120/208V 3Ø 4 WIRE INST-R6-4 @ 33' 3Ø " - R6-1 @ 30'6" " - R6-13 @ 30'6" " - 12'LAMP BRKT. @ 27' TRANS - LUMINAIRE FROM 7 CATV TO ATT. @ 25' TEL. TO ATT. @ 24'

7 P#620907 REM-50'3 FULL 2001 STA-122+58, 33'LT REM-08-305 " - 13-200 " - 1200 KVAR FIXED CAPACITOR BANK " - R6-1 " - R6-13 " - 8'LAMP BRKT. TRANS - LUMINAIRE TO 6 NO CATV NO TEL

8 P# NO TAG, NO RECORD REM-45'3 ? NO RECORD STA-124+18, 32'LT REM-08-305 (R6 BRKT.) " - 3-R6-1 " - 8'LAMP BRKT " - 250W HPS LUMINAIRE *NO RECORD, POLE OR LUMIN. NO CATV NO TEL.

9 P#620909 REM-45'3 FULL B3 SET-55'1 (55'W, 19'N.) STA-123+68, 51'LT SET POLE ON 12'X30" CRUSHED STONE REM-08-320 " - 14-330 " - 3-250 KCMIL-15KV TERMINATORS " - R6-3 " - 8'LAMP BRKT " - 2 ANC. GUYS " - ANCHOR 18'LD. E. INST-08-320 3-636 KCMIL 66'S W. " - 14-332 " - 3-250 KCMIL-1C-15KV TERMINATORS " - U GUARDS " - 14-400 (500KCMIL NEUTRAL) " - 2-R6-1 @ 35' " - R6-13 @ 35' " - 16'LAMP BRKT @ 27' TRANS. LUMINAIRE INST-3-3/8" ANC GUYS " - 2-12" EXP. ANCHORS 25', 30'LD. EAST FOR NEW CABLES SEE WR- NO CATV NO TEL. MCH 25'

107 P#620904 REM-40'3 JT'62 (24'INT) SET-40'3 (10'W, 11'S) STA-121+26, 44'RT SET POLE 8'DEEP, TAMP WELL REM-R6-1 3Ø " - R6-1 1Ø " - ANC. GUY, ANCHOR 14'LD. N. " - 8'LAMP BRKT INST-R6-1, R6-4 3Ø @ 29'6" " - R6-13 1Ø @ 27'6" CONNECT CUSTOMERS NEW 120/208V 3Ø SERVICE CABLES. SEE NOTE BELOW. INST-12'LAMP BRKT. @ 26' TRANS - 250W HPS LUMIN. CATV TO ATT. @ 20' TEL. TO ATT. @ 19' (MCH 22')

108 P#620906 REM-35'5 FULL 62 SET-35'5 (24'E, 11'S) STA-122+92, 44'RT. REM-R6-13 " - 8'LAMP BRKT INST-R6-13 " - 12'LAMP BRKT. TRANS - 250W HPS LUMIN. INST-1-3/8" ANC GUY " - 10' EXP. ANCHOR (7'LD. E.) CATV TO ATT. @ 20' NO TEL.

