



Sta.	Size	Kind	Dist. from	Remarks
95+55	24"	M	20'	L
95+62	18"	M	20'	L
96+08	18"	M	20'	L
96+78	40'	Loc.	19'	R
99+72	20"	M	20.5'	R
102+45	24"	M	20.5'	R
112+80	24"	M	20.5'	R
116+97	36"	M	20'	L
117+37	20"	M	20'	L
118+97	30"	M	18.5'	L

One tree to be planted for each removed as directed by the Engineer.

B.M. # 18 Sta. 97+94
Spike in root 20" M
21' 60 L of ϕ
Elev. = 688.61

B.M. # 19 Sta. 102+91
Spike in root 24" M
24' 60 L of ϕ
Elev. = 685.99

B.M. # 20 Sta. 107+19
Spike in root 20" M
23' 60 L of ϕ
Elev. = 686.96

B.M. # 21 Sta. 112+70
Spike in root 24" M
45' 60 L of ϕ
Elev. = 689.98

B.M. # 22 Sta. 118+19
Spike in root 20" M
33' 60 L of ϕ
Elev. = 690.84

B.M. # 23 Sta. 123+30
Spike in root 24" M
33' 60 L of ϕ
Elev. = 685.47

