



- 4 Sta. 213+21 Begin Removal & Replacement Of Distribution Cable
Provide Connector Kits And Splice At Existing Median Pull Box.
- 5 Sta. 215+27.53 Begin Conduit, 4" PVC (Raceway), E.B. Barrier Only.
- 6 Sta. 217+81 End Removal & Replacement Of Distribution Cable
End Conduit, 4" PVC (Raceway)
Remove & Replace Conduit, 3"
Replace Existing Median Pull Box With Modified Type III Junction Box As Per Plan
For Lighting Quantities And Details See Sht. 14A

- Shoulder Widening
See Quantities Sht. 10 & TYP Sections Sht. 5
- B-1 B-2 Concrete Median Barrier
See Quantities Sht. 10 & Details Sht. 14
- 2 Remove Existing Concrete Barrier. Backfill With Item 203 Embankment
See Quantities Sht. 10 & Typical Sections Sht. 5.
Existing Asphalt Concrete To Remain In Place.