

IV. MAINTENANCE OF TRAFFIC MATERIALS

A. SIGNS

SIGN DIMENSIONS AND SPECIFICATIONS, INCLUDING LETTER SIZES SHALL BE AS PROVIDED IN THE "MANUAL", OR IN DESIGN DRAWINGS PROVIDED BY THE DEPARTMENT OF TRANSPORTATION. THE SIGNS SHALL BE SUBJECT TO APPROVAL OF THE ENGINEER PRIOR TO THE START OF THE PROJECT.

AFTER THE SURFACE COURSE IS PLACED, THE FOLLOWING TEMPORARY MARKINGS SHALL BE USED:

ITEM 614 - TEMPORARY CENTER LINES, CLASS II, 642 PAINT	9.58 MILE
ITEM 614 - TEMPORARY EDGE LINE, CLASS I, 642 PAINT	19.94 MILE
ITEM 614 - TEMPORARY STOP LINE, CLASS I, 642 PAINT	220 FT.
ITEM 614 - TEMPORARY CHANNELIZING LINE, CLASS I, 642 PAINT	1536 FT.
ITEM 614 - TEMPORARY LANE LINE, CLASS I, 642 PAINT	12.54 MILE
ITEM 614 - TEMPORARY TRANSVERSE LINE, CLASS I, 642 PAINT	792 FT.

B. SIGN SUPPORTS

SIGN SUPPORTS SHALL BE OF SUFFICIENT SIZE AND MASS AS TO FIRMLY SUPPORT THE SIGNS AT THE APPROPRIATE HEIGHT. SUPPORTS SHALL BE AS SHOWN ON THE STANDARD DRAWINGS.

C. CONES

CONES SHALL BE LOCATED AS SHOWN IN THE "MANUAL" AND THE STANDARD DRAWINGS.

ITEM 614 - WORK ZONE MARKING SIGNS

A QUANTITY OF 40 WORK ZONE MARKING SIGNS HAS BEEN CARRIED TO THE GENERAL SUMMARY.

V. PAYMENT

PAYMENT FOR PROVIDING, ERECTING, MAINTAINING AND REMOVING TEMPORARY MAINTENANCE OF TRAFFIC CONTROL DEVICES SHALL BE MADE UNDER THE LUMP SUM PRICE BID FOR ITEM 614 - MAINTAINING TRAFFIC.

THE CONTRACTOR SHALL ERECT THE WORK ZONE MARKING SIGNS AND PROVIDE TEMPORARY PAVEMENT MARKINGS IN ACCORDANCE WITH STANDARD DRAWING MT-99.10M AND AS DIRECTED BY THE ENGINEER.

ITEM 614 - TEMPORARY PAVEMENT MARKINGS

TEMPORARY MARKINGS SHALL BE PLACED AT THE LOCATIONS OF THE PERMANENT MARKINGS AS SHOWN IN THE TRAFFIC CONTROL PLANS.

AFTER THE PAVEMENT PLANING PROCESS IS COMPLETED, THE FOLLOWING TEMPORARY MARKINGS SHALL BE USED:

ITEM 614 - TEMPORARY CENTER LINES, CLASS I, 642 PAINT	9.58 MILE
ITEM 614 - TEMPORARY EDGE LINE, CLASS I, 642 PAINT	19.94 MILE
ITEM 614 - TEMPORARY STOP LINE, CLASS I, 642 PAINT	220 FT.
ITEM 614 - TEMPORARY CHANNELIZING LINE, CLASS I, 642 PAINT	1536 FT.
ITEM 614 - TEMPORARY LANE LINE, CLASS I, 642 PAINT	12.54 MILE
ITEM 614 - TEMPORARY TRANSVERSE LINE, CLASS I, 642 PAINT	792 FT.

AFTER THE INTERMEDIATE COURSE IS PLACED, (AT SLM 15.59), THE FOLLOWING TEMPORARY MARKINGS SHALL BE USED:

ITEM 614 - TEMPORARY CENTER LINES, CLASS I, 642 PAINT	0.01 MILE
---	-----------

I:\PROJECTS\PI14200\000\10:27AM J. vse 27-NOV-2000 10:27AM

CALCULATED  
KAS  
CHECKED  
LDH

MAINTENANCE OF TRAFFIC NOTES

LAKE COUNTY  
LAK-20-17.40