

MAINT. TRAFFIC (CON'T)

MAJOR WORK ITEMS

THE FOLLOWING MAJOR WORK ITEMS WILL REQUIRE TRAFFIC MAINTENANCE PROCEDURES WHICH SHALL BE INCORPORATED INTO THE CONTRACTORS SEQUENCE OF OPERATIONS.

- A. REMOVAL OF OVERHEAD SIGN SUPPORTS
- B. INSTALLATION OF OVERHEAD SIGN SUPPORTS, INCLUDING SIGNS
- C. REPAIR OF PAVEMENT JOINTS
- D. REPAIR OF PAVEMENT PANELS
- E. ASPHALT CONCRETE OVERLAY
- F. PAVEMENT MARKING

TRAFFIC CONTROL OF OPERATION FOR ASPHALT CONCRETE WORK (ITEM 846 COURSES)

ALL ASPHALT CONCRETE OPERATIONS SHALL BE CONDUCTED IN A MANNER THAT WILL ASSURE MINIMUM DANGER AND INCONVENIENCE TO THE HIGHWAY USERS. MAINLINE ASPHALT CONCRETE WORK SHALL BE PERFORMED AT NIGHT BETWEEN THE HOURS OF 8:00 P.M. AND 6:00 A.M.

IN EITHER TRAVELED DIRECTION, ALL OF THE INTERMEDIATE LEVELING COURSE SHALL BE PLACED DURING THE RESPECTIVE PHASE IN SEQUENCE OF OPERATION SHOWN ON SHEET NO.12 . ALSO, ALL OF THE INTERMEDIATE LEVELING COURSE MUST BE PLACED FULL WIDTH OF EXISTING PAVEMENT PRIOR TO PLACEMENT OF THE FINAL SURFACE COURSE.

PROCEDURE FOR INSTALLATION OF ANY ASPHALT LAYER SHALL BE SUCH THAT NO DISCONTINUITY IN THE ELEVATION OF THE TRAVELED SURFACE SHALL EXIST AT ANY TIME OTHER THEN DURING THE PERMITTED WORKING HOURS AND THEN ONLY WHEN SUCH PROPER TRAFFIC CONTROL DEVICES ARE IN PLACE AS WILL PREVENT SUCH A DISCONTINUITY BEING A DANGER TO HIGHWAY USERS.

TRAFFIC MUST BE MAINTAINED AT ALL TIMES IN BOTH DIRECTIONS IN ACCORDANCE WITH THE SCHEDULE SHOWN ON SHEET NO.12 .

WHENEVER ANY PART OF THE TRAVELED SURFACE IS CLOSED, THE MOTORISTS SHALL BE WARNED AND DIVERTED BY THE CONTRACTOR THROUGH THE USE OF A FLASHING ARROW, IN ADDITION TO THOSE PROVISIONS SET FORTH IN THE OHIO MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES FOR STREETS AND HIGHWAYS.

PRIOR TO OPENING THE ROADWAY TO NORMAL TRAFFIC DURING WINTER MONTHS, ALL ASPHALT WORK INCLUDING THE SURFACE COURSE MUST BE COMPLETED AN EQUAL FULL WIDTH DISTANCE. NO INTERMEDIATE LEVELING COURSE IS TO BE TRAVELED ON DURING WINTER MONTHS NOR SHALL ANY PART WIDTH RESURFACING REMAIN DURING THE WINTER. THE CONTRACTOR IS CAUTIONED TO SCHEDULE HIS OPERATIONS TO MEET THIS REQUIREMENT.

TRAFFIC CONTROL MATERIALS

A. SIGNS

SIGN DIMENSIONS AND SPECIFICATIONS, INCLUDING LETTER SIZES, SHALL BE AS PROVIDED IN THE "MANUAL", OR IN SIGN DESIGN DRAWINGS PROVIDED BY THE DEPARTMENT OF TRANSPORTATION. THE SIGNS SHALL BE SUBJECT TO APPROVAL OF THE ENGINEER PRIOR TO THE START OF THE PROJECT.

ALL SIGNS SHALL HAVE A REFLECTORIZED BACKGROUND OF REFLECTIVE MATERIALS AS DESCRIBED IN THE "MANUAL".

B. SIGN SUPPORTS

SUPPORTS SHALL BE ADEQUATE IN MASS AND STABILITY TO PREVENT THE SIGNS BEING BLOWN OVER BY WIND OR VEHICULAR GENERATED AIR TURBULENCE.

C. DRUMS

DRUMS SHALL BE IN ACCORDANCE WITH PERTINENT SECTIONS OF THE OHIO MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES. ALL COSTS FOR INSTALLING, MAINTAINING AND SUBSEQUENT REMOVAL OF SAID DRUMS SHALL BE INCLUDED IN THE LUMP SUM BID PRICE FOR ITEM 614 - MAINTAINING TRAFFIC.

D. SMALL BARRICADES

TYPE II BARRICADES SHALL BE USED TO CLOSE LANES WHERE REQUIRED FOR RESURFACING. THESE SHALL BE AT LEAST 36" HIGH AND 12" WIDE. NEAR THE TOP OF THE BARRICADE THERE SHALL BE A PANEL WITH ALTERNATE ORANGE AND REFLECTORIZED WHITE 6" WIDE STRIPS. THIS PANEL SHALL BE AT LEAST 12" WIDE AND 24" HIGH. A SINGLE FACED FLASHER SHALL BE LOCATED AT THE TOP OF THE BARRICADE AT THE END NEAREST TO TRAFFIC. THE FLASH SHALL FACE ONCOMING TRAFFIC. THE BARRICADES SHALL BE OF SUFFICIENT STABILITY SO THAT WIND OR TRAFFIC AIR TURBULENCE WILL NOT UPSET THEM. BARRICADES SHALL BE IN ACCORDANCE WITH PERTINENT SECTIONS OF THE OHIO MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES.

E. FLASHERS

FLASHERS SHALL BE 12 VOLT BATTERY-OPERATED MODELS WITH 7 INCH DIAMETER YELLOW LENSES ILLUMINATED BY RAPID INTERMITTENT FLASHES OF SHORT DURATION AND SHALL BE PLACED ON ALL SIGNS AT ALL TIMES.

CONTINUOUS BURN LIGHTS SHALL BE 12 VOLT BATTERY OPERATED MODELS WITH MINIMUM 7 INCH DIAMETER YELLOW LENSES. THEY SHALL BE PLACED ABOVE THE GROUND ON THE TOPS OF DRUMS OR BARRICADES AND SPACED AT 50 FT. INTERVALS. CONTINUOUS BURN LIGHTS AS DESCRIBED ABOVE SHALL BE REQUIRED WHENEVER ANY PORTION OF THE TRAVELLED SURFACE IS CLOSED DURING TWILIGHT OR NIGHTTIME HOURS.

F. FLASHING ARROW BARRICADE

WHENEVER ANY PART OF THE TRAVELED SURFACE IS CLOSED, THE MOTORIST SHALL BE WARNED AND DIVERTED BY THE CONTRACTOR THROUGH THE USE OF ONE FLASHING ARROW BARRICADE FOR EACH LANE CLOSED. THE CONTRACTOR SHALL REFER TO STD. DRWG. TC-35.10 AND THE PROVISION SET FORTH IN OHIO MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES FOR STREETS AND HIGHWAYS FOR ALL INFORMATION REGARDING FURNISHING, MAINTAINING, AND USE OF FLASHING ARROW BARRICADES. PAYMENT FOR THE ABOVE SHALL BE INCLUDED IN THE LUMP SUM BID FOR ITEM 614-MAINTAINING TRAFFIC.

ITEM SPECIAL-REPLACEMENT SIGNS

FLAT SHEET SIGNS FURNISHED BY THE CONTRACTOR IN ACCORDANCE WITH THE REQUIREMENT OF THE PLANS, SPECIFICATIONS AND PROPOSAL WHICH BECOME DAMAGED BY TRAFFIC FOR REASONS BEYOND THE CONTROL OF THE CONTRACTOR SHALL BE REPLACED IN KIND WHEN ORDERED BY THE ENGINEER.

PAYMENT FOR THE NEW SIGNS SHALL BE MADE AT THE BID PRICE PER SQUARE FOOT FOR ITEM SPECIAL REPLACEMENT SIGNS AND SHALL INCLUDE THE COST OF REMOVING AND DISPOSING OF THE DAMAGED SIGNS, HARDWARE AND SUPPORTS AND PROVIDING NECESSARY REPLACEMENT HARDWARE SUPPORTS, ETC. REPLACEMENT SIGNS SHALL BE NEW BUT OTHER MATERIALS MAY BE USED, SUBJECT TO APPROVAL BY THE ENGINEER.

AS ESTIMATED QUANTITY OF ITEM SPECIAL, REPLACEMENT SIGNS HAS BEEN CARRIED TO THE GENERAL SUMMARY:

ITEM SPECIAL - REPLACEMENT SIGNS.....800 S.F.

ITEM SPECIAL-REPLACEMENT DRUMS

DRUMS FURNISHED BY THE CONTRACTOR IN ACCORDANCE WITH THE REQUIREMENT OF THE PLANS, SPECIFICATION AND PROPOSAL WHICH BECOME DAMAGED BY TRAFFIC FOR REASONS BEYOND THE CONTROL OF THE CONTRACTOR SHALL BE REPLACED IN KIND WHEN ORDERED BY THE ENGINEER AND PAID FOR UNDER ITEM SPECIAL REPLACEMENT DRUMS. PAYMENT FOR EACH NEW DRUM SHALL INCLUDE (1) THE COST OF REMOVING AND DISPOSING OF THE DAMAGED DRUM AND (2) PROVIDING, MAINTAINING AND REMOVING NEW DRUMS IN ACCORDANCE WITH THE CONTRACT REQUIREMENTS FOR THE ORIGINAL DRUMS. (REPLACEMENT LIGHTS SHALL NOT BE PAID FOR SEPARATELY BUT CONSIDERED INCIDENTAL TO THIS ITEM OR ITEM 614 MAINTAINING TRAFFIC.)

AN ESTIMATED QUANTITY OF ITEM SPECIAL-REPLACEMENT DRUMS HAS BEEN CARRIED TO THE GENERAL SUMMARY:

ITEM SPECIAL - REPLACEMENT DRUMS.....200 EACH

ITEM 404 - BITUMINOUS CONCRETE FOR MAINTAINING TRAFFIC

THIS ITEM SHALL BE USED TO REPAIR HOLES IN BRIDGE DECKS, ROADWAY SURFACE AND BERMS WHICH ARE DAMAGED DURING THE CLOSURE. THE CONTRACTOR SHALL USE THIS ITEM TO MAINTAIN THE HIGHWAY ACCORDING TO SEC. 614.02. THE CONTRACTOR SHALL PERFORM THE ABOVE WORK BETWEEN THE HOURS OF 9 A.M. AND 3 P.M. AND SHALL NOT CLOSE MORE THAN ONE ADDITIONAL LANE TO DO THIS WORK. THE FOLLOWING ESTIMATED QUANTITY IS INCLUDED IN THE GENERAL SUMMARY FOR THE MAINTENANCE OF TRAFFIC AS OUTLINED ABOVE, TO BE USED AS DIRECTED BY THE ENGINEER ON ALL PARTS OF THIS PROJECT.

ITEM 404 - BITUMINOUS CONCRETE FOR MAINTAINING TRAFFIC....300 C.Y.

ITEM SPECIAL-LAW ENFORCEMENT OFFICER WITH PATROL CAR

THE CONTRACTOR SHALL PROVIDE AND PAY ALL COST FOR THE SERVICES OF LAW ENFORCEMENT OFFICER WITH PATROL CAR FOR THE EXCLUSIVE PURPOSE OF CONTROLLING TRAFFIC WHENEVER A CHANGE IN THE TRAFFIC PATTERN TAKES PLACE. THE NUMBER OF OFFICERS AND CARS REQUIRED FOR THIS PURPOSE SHALL BE DETERMINED BY THE CONTRACTOR AND APPROVED BY THE ENGINEER. THE OFFICERS SHALL MOVE THEIR PATROL CARS AS NECESSARY TO INSURE THEIR CONSTANT PRESENCE AT THE POINT (S) OF SLOWDOWN, STOPPAGE OR BACK-UP. PAYMENT FOR THE ABOVE WILL BE INCLUDED IN THE UNIT PRICE BID FOR ITEM SPECIAL- LAW ENFORCEMENT OFFICER WITH PATROL CAR.

IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO MAKE ARRANGEMENTS REGARDING SCHEDULING AND PAYMENT OF LAW ENFORCEMENT OFFICER WITH PATROL CAR.

ITEM SPECIAL - LAW ENFORCEMENT OFFICER WITH PATROL CAR500 HRS.

TEMPORARY CONCRETE BARRIER

TEMPORARY CONCRETE BARRIER SECTIONS (10 FT. LONG) NECESSARY TO PERFORM THIS ITEM OF WORK SHALL BE SUPPLIED BY THE CONTRACTOR. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL LOADING, UNLOADING AND TRANSPORTATION OF THE BARRIER.

THE BARRIER SECTIONS SHALL BE KEYED TOGETHER OR BOLTED TOGETHER WITH STEEL CONNECTIONS AS PER STANDARD CONSTRUCTION DRAWING MC-9A.

ALL COSTS FOR FURNISHING, INSTALLING AND SUBSEQUENT REMOVING TEMPORARY CONCRETE BARRIER AS DESCRIBED UNDER PUBLIC SAFETY SHALL BE INCLUDED IN THE LUMP SUM BID PRICE FOR ITEM 614 - MAINTAINING TRAFFIC.