

MAINTENANCE OF TRAFFIC CONTROL ZONES

THE CONTRACTOR SHALL BE RESPONSIBLE TO MAINTAIN THE SIGNS, DRUMS AND TEMPORARY PAVEMENT MARKINGS AT THE LOCATIONS DETAILED IN THE PLANS OR SPECIFIED IN THE STANDARD DRAWINGS. WHEN THE CONTRACTOR IS NOTIFIED OF DEFICIENCIES HE SHALL CORRECT THE DEFICIENCIES AS SOON AS POSSIBLE, PREFERABLY WITHIN 12 HOURS AND NO LATER THAN 24 HOURS. IF ANY NOTED DEFICIENCIES ARE NOT CORRECTED WITHIN 24 HOURS THE ENGINEER SHALL DEDUCT ONE DAY PAY FOR ITEM 614 - MAINTAINING TRAFFIC, NOT AS A PENALTY BUT AS LIQUIDATED DAMAGES. THE CONTRACTOR SHALL BE SUBJECT TO THESE LIQUIDATED DAMAGES FOR EACH AND EVERY DAY THAT THESE PROVISIONS ARE NOT MET. ALL COSTS FOR MAINTAINING THE WORK ZONES AS DESCRIBED ABOVE SHALL BE INCLUDED UNDER ITEM 614 - MAINTAINING TRAFFIC.

ITEM 614 - TEMPORARY PAVEMENT MARKINGS (RESURFACING)

TEMPORARY MARKINGS SHALL BE PLACED AT THE LOCATIONS OF THE PERMANENT MARKINGS AS SHOWN IN THE TRAFFIC CONTROL PLANS.

THIS ITEM SHALL BE USED AFTER THE OVERLAY IS PLACED. THE ESTIMATED QUANTITIES FOR THIS WORK ARE SHOWN ON THE GENERAL SUMMARY.

PERMANENT PAVEMENT MARKINGS

AFTER PLACING THE SURFACE COURSE, THE CONTRACTOR MAY PLACE PERMANENT PAVEMENT MARKINGS AT LOCATIONS SHOWN IN THE TYPICALS AND THE TRAFFIC CONTROL SHEETS INSTEAD OF PLACING TEMPORARY PAVEMENT MARKINGS, WHICH SHALL BE NON-PERFORMED AT THESE LOCATIONS.

TEMPORARY CONCRETE BARRIER (PUBLIC SAFETY)

TEMPORARY CONCRETE BARRIER SECTIONS (10 FT LONG) AS REQUIRED BY THE PUBLIC SAFETY NOTE SHALL BE SUPPLIED BY THE CONTRACTOR. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL LOADING, UNLOADING AND TRANSPORTATION OF THE BARRIER.

THE BARRIER SECTIONS SHALL BE BOLTED TOGETHER WITH STEEL CONNECTIONS AS PER STANDARD CONSTRUCTION DRAWING RM-4.2M.

IT IS ANTICIPATED THAT THE SAME BARRIER WILL BE USED IN VARIOUS PHASES OF CONSTRUCTION. MOVEMENT OF THE CONCRETE BARRIER BETWEEN PHASES SHALL BE ACCOMPLISHED IN ONE WORKING DAY.

ALL COSTS FOR FURNISHING, INSTALLING, REINSTALLING AND SUBSEQUENT REMOVING TEMPORARY CONCRETE BARRIER AS DESCRIBED UNDER PUBLIC SAFETY WILL BE INCLUDED IN THE CONTRACT PRICE FOR ITEM 622 - PORTABLE CONCRETE BARRIER.

NIGHT VEST

ALL OF THE CONTRACTORS AND SUB-CONTRACTORS PERSONNEL WORKING DURING THE HOURS OF DARKNESS SHALL WEAR A 100% SILVER REFLECTIVE SAFETY VEST. THE SAFETY VEST SHALL BE PROVIDED BY THE CONTRACTOR. THE VEST MAY HAVE SEVERAL LIME OR ORANGE STRIPES ON IT.

ITEM 614 - LAW ENFORCEMENT OFFICER WITH PATROL CAR

IN ADDITION TO THE REQUIREMENTS OF ITEM 614 AND THE LATEST EDITION OF THE OHIO MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES (OMUTCD), A UNIFORMED LAW ENFORCEMENT OFFICER AND OFFICIAL PATROL CAR WITH WORKING TOP MOUNTED EMERGENCY FLASHING LIGHTS SHALL BE PROVIDED FOR CONTROLLING TRAFFIC FOR THE FOLLOWING TASKS:

- FOR TOTAL CLOSURES OF EXIT RAMPS.
- WHEN DIRECTED BY THE ENGINEER.

LAW ENFORCEMENT OFFICERS (L.E.O.'S) SHOULD NOT BE USED WHERE THE OMUTCD INTENDS THAT FLAGGERS BE USED. THE LEO'S ARE CONSIDERED TO BE EMPLOYED BY THE CONTRACTOR AND THE CONTRACTOR SHALL BE RESPONSIBLE FOR THEIR ACTIONS. ALTHOUGH THEY ARE EMPLOYED BY THE CONTRACTOR, THE PROJECT ENGINEER SHALL HAVE CONTROL OVER THEIR PLACEMENT. THE OFFICIAL PATROL CAR SHALL BE A PUBLIC SAFETY VEHICLE AS REQUIRED BY THE OHIO REVISED CODE.

LAW ENFORCEMENT OFFICERS WITH PATROL CAR REQUIRED BY THE TRAFFIC MAINTENANCE TASKS ABOVE SHALL BE PAID FOR ON A UNIT PRICE (HOURLY) BASIS UNDER ITEM 614 - LAW ENFORCEMENT OFFICER WITH PATROL CAR. THE FOLLOWING ESTIMATED QUANTITIES HAVE BEEN CARRIED TO THE GENERAL SUMMARY:

ITEM 614 - LAW ENFORCEMENT OFFICER W/PATROL CAR . .200 HOURS

THE HOURS PAID SHALL INCLUDE MINIMUM SHOW-UP TIME REQUIRED BY THE LAW ENFORCEMENT AGENCY INVOLVED.

IF THE CONTRACTOR WISHES TO UTILIZE LEO'S FOR FLAGGING AND TRAFFIC CONTROL OTHER THAN FOR THAT REQUIRED IN THESE PLANS, HE MAY DO SO AT HIS OWN EXPENSE.

CONTRACTOR'S EQUIPMENT - OPERATION AND STORAGE

VEHICLES AND EQUIPMENT SHALL ALWAYS MOVE WITH, AND NOT ACROSS OR AGAINST THE FLOW OF TRAFFIC. VEHICLES AND OTHER EQUIPMENT SHALL NOT PARK OR STOP EXCEPT WITHIN DESIGNATED WORK AREAS; AND SHALL NOT ENTER AND LEAVE WORK AREAS IN A MANNER WHICH WILL BE HAZARDOUS TO, OR INTERFERE WITH THE NORMAL TRAFFIC FLOW. PERSONAL VEHICLES WILL NOT BE PERMITTED TO PARK WITHIN THE RIGHT-OF-WAY EXCEPT IN SPECIFIC AREAS DESIGNATED BY THE ENGINEER.

EQUIPMENT, VEHICLES AND MATERIALS SHALL NOT BE STORED OR PARKED WITHIN 30 FEET OF THE TRAVELED WAY UNLESS 6 FEET BEHIND PCB OR GUARDRAIL.

ALL WORK VEHICLES AND EQUIPMENT THAT ENTERS THE WORK ZONE MORE THAN ONCE A DAY MUST BE EQUIPPED WITH AT LEAST ONE FLASHING, ROTATING, OR OSCILLATING AMBER LIGHT THAT IS VISIBLE IN ALL DIRECTIONS OF TRAFFIC FOR AT LEAST ONE QUARTER OF A MILE, DAY OR NIGHT.

HOLIDAY CLOSURES

NO WORK SHALL BE PERFORMED AND ALL EXISTING LANES, EXCEPT FOR THE LONGTERM LANE CLOSURE SHALL BE OPEN TO TRAFFIC DURING THE FOLLOWING DESIGNATED HOLIDAYS OR EVENTS:

CHRISTMAS	NEW YEARS	MOTHERS DAY
MEMORIAL DAY	FOURTH OF JULY	EASTER
LABOR DAY	THANKSGIVING	

THE PERIOD OF TIME THAT THE LANES ARE TO BE OPEN DEPENDS ON THE DAY OF THE WEEK ON WHICH THE HOLIDAY OR EVENT FALLS. THE FOLLOWING SCHEDULE SHALL BE USED TO DETERMINE THIS PERIOD:

<u>DAY OF THE WEEK</u>	<u>TIME ALL LANES MUST BE OPEN TO TRAFFIC</u>	
SUNDAY	12:00N FRIDAY	THROUGH 12:00N MONDAY
MONDAY	12:00N FRIDAY	THROUGH 12:00N TUESDAY
TUESDAY	12:00N MONDAY	THROUGH 12:00N WEDNESDAY
WEDNESDAY	12:00N TUESDAY	THROUGH 12:00N THURSDAY
THURSDAY	12:00N WEDNESDAY	THROUGH 12:00N MONDAY
FRIDAY	12:00N THURSDAY	THROUGH 12:00N MONDAY
SATURDAY	12:00N FRIDAY	THROUGH 12:00N MONDAY

NO EXTENTIONS OF TIME SHALL BE GRANTED FOR DELAYS IN MATERIAL DELIVERIES, UNLESS SUCH DELAYS ARE INDUSTRY-WIDE, OR FOR LABOR STRIKES, UNLESS SUCH STRIKES ARE AREA-WIDE.

SHOULD THE CONTRACTOR FAIL TO MEET ANY OF THESE REQUIREMENTS, THE CONTRACTOR SHALL BE ASSESSED LIQUIDATED DAMAGES IN ACCORDANCE WITH 108.07.

FLOODLIGHTING

FLOODLIGHTING OF THE WORK SITE FOR OPERATIONS CONDUCTED DURING NIGHT TIME PERIODS SHALL BE ACCOMPLISHED SO THAT THE LIGHTS DO NOT CAUSE GLARE TO THE DRIVERS ON THE ROADWAY. TO ENSURE THE ADEQUACY OF THE FLOODLIGHT PLACEMENT, THE CONTRACTOR AND THE ENGINEER SHALL DRIVE THROUGH THE WORK SITE EACH NIGHT WHEN THE LIGHTING IS IN PLACE AND OPERATIONAL PRIOR TO COMMENCING ANY WORK. IF GLARE IS DETECTED THE LIGHT PLACEMENT AND SHIELDING SHALL BE ADJUSTED TO THE SATISFACTION OF THE ENGINEER BEFORE WORK PROCEEDS. PAYMENT FOR ALL LABOR, EQUIPMENT AND MATERIALS SHALL BE INCLUDED IN THE LUMP SUM CONTRACT PRICE FOR MAINTAINING TRAFFIC.

FLASHING ARROW PANEL

DURING ANY CONSTRUCTION PHASE WHEN FLASHING ARROW PANELS ARE SHOWN ON THE PLANS, ELECTRIC POWERED EQUIPMENT OR SOLAR POWERED EQUIPMENT APPROVED BY THE ENGINEER SHALL BE EXCLUSIVELY UTILIZED WHEN LOCATED WITHIN 300 FEET OF ANY RESIDENCE. DIESEL OR GASOLINE POWERED GENERATORS WILL NOT BE PERMITTED IN THESE AREAS.

PLOTTED FROM: I:\PROJECTS\PI\18391\dgn\18391mma.dgn

CALCULATED
EMK
CHECKED
LDH

MAINTENANCE OF TRAFFIC NOTES

LAKE COUNTY
LAK-2/ 44-13.05/ 4.14