Erosion and Sediment Control Schedule

Ingress-Egress
A stone access drive complete with under lying geo-textile fabric (20 feet wide and 50 feet long) for ingress and egress at the site shall be installed. This drive shall be the only entrance and exit to the site.

Silt Fence
All silt fence shall be installed prior to any earthwork activities at the site in the locations shown on the site plan as well as along the front of any lot that slopes towards the street.

Temporary Seeding
Disturbed areas of the site that are to remain idle for more than thirty (30) days shall be properly seeded and straw mulched within seven (7) days of completion of initial grading. Temporary seeding and mulching of a thirty (30) foot strip of the entire front of the lot shall be maintained on the site once initial grading is complete.

Stabilization of critical areas within fifty (50) feet of any stream or wetland shall be complete within two (2) days of the disturbance if the site is to remain inactive for longer than fourteen (14) days.

Mulching
Straw-mulch shall be applied at a rate of 1 bale per every ten (10) feet of curb, at a width of thirty (30) feet of the entire length of the lot. Wood chips may also be used but must be spread at a minimum depth of four inches over the thirty-foot width and must be accompanied by a properly installed silt fence.

Maintenance
Erosion and sediment controls shall be inspected every seven (7) days or within 24 hours of a 0.5" or greater rainfall event. Necessary repairs shall be made at this time.

Note:
All erosion and sediment control specifications, applications, and timetables are based on the descriptions and standards of The Ohio Department of Natural Resources "Rainwater and Land Development Manual" and can be found in the Lake County Erosion and Sediment Control Rules as adopted December 21, 1999

The specified erosion and sediment control standards are the general guidelines and shall not limit the right of the county to impose, at any time, additional, more stringent requirements. Nor shall the standards limit the right of the county to waive, in writing, individual requirements.

EROSION CONTROL TIMETABLE — September 22, 2003

ACCEPTABLE EROSION CONTROL TIMETABLE

	J	F	M	A	M	J	J	A	S	O	N	D
TEMP. SEEDING			*	*	*	*	*	*	*			
FINAL SEEDING			*	*	**	**	**	**	*			
LANDSCAPING			*	*	*					*	*	*
MULCHING	*	*	*	*	*	*	*	*	*	*	*	*
MAINTENANCE	*	*	*	*	*	*	*	*	*	*	*	*

** SEEDING INSTALLED FROM MAY 15 - AUG. 15 WILL REQUIRE ADDITIONAL WATERING TO PROMOTE SEED GROWTH. MULCH MAY ALSO BE USED TO HOLD MOISTURE.

SCHEDULE OF MAJOR CONSTRUCTION OPERATIONS

	J	F	M	A	M	J	J	A	S	O	N	D
CLEARING												
EROSION CONTROL	*	*	*	*	*	*	*	*	*	*	*	*
STORM WATER DETENTION POND												
UTILITIES												
FINE GRADING												
PAVING												
TOPSOIL AND PERMANENT SEEDING												
LANDSCAPING												
TEMP. EROSION CONTROL MAINTENANCE	*	*	*	*	*	*	*	*	*	*	*	*

\STORM & EROSION DETAILS\EROSION CONTROL TIMETABLE


Red Mill Run Drive 60'
S/L 12
(Future)
Sublot 11
0.5985 Acres
(26,069.53 Sq.Ft.)
S 79°27'08" E
734.48'
S 10°32'52" W
261.19'
N 88°59'25" E
139.00'
SILT FENCE
STONE ACCESS DRIVE
FG. 700.5
5/8"Capped I.Pin Set
1.5"I.Pipe Found
Wooded Area
20'-12" DRIVE CULVERT
(CONCRETE ENCASED
AS PER AZALEA SUBDIVISION
IMPROVEMENT PLANS)
Walker Brothers
Supply Company Inc.
03-A-075-0-00-015-0
#1998R003885
Kurt W. West
03-A-074-0-00-018-0
#200202479
Leslie M. Guerra
03-A-074-0-00-011-0
#5800J36902
Richard C. Valentine
03-A-074-0-00-013-0
#2003R002407
Ex. Shed
Prop. 15" Drive
AT 4 OPEN
10' Dirt Drive
Car Ft. 700.5 (Unex.)
Prop. Future 135'-8" Con. Sw. Dr. 102'
Prop. 20'Inch Dual Wall Culvert
Prop. Future 24" Storm
"Trees
C/L Pt. 699.20
Prop. San MH
Rim=699.1
Inv=S 689.35
699.47
700.12
Prop. Future 24" Storm
Prop. Future 15" Storm
Prop. Future 8" Storm
Prop. Future 8" Water
Prop. Future 1" Water
Prop. Future 1" Gas
Prop. Future 4" Gas
Prop. Future 4" Sanitary
Prop. Future 8" Sanitary
Prop. Future 6" Sanitary
Prop. Future 4" Sanitary
Prop. Future 6" Sanitary
Prop. Future 8