SHEET NO.	REFERENCE NO.	LOCATION	STATION FROM	STATION TO	SIDE	STAGE, PHASE & STEP	614 OBJECT MARKER, ONE WAY EACH	614 WORK ZONE LANE LINE, CLASS I, 642 PAINT MILE	614 WORK ZONE LANE LINE, CLASS I, 740.06, TYPE I MILE	614 WORK ZONE CENTER LINE, CLASS I, 642 PAINT MILE	614 WORK ZONE CENTER LINE, CLASS I, 740.06, TYPE I MILE	614 WORK ZONE EDGE LINE, CLASS I, 642 PAINT MILE	614 WORK ZONE EDGE LINE, CLASS I, 740.06, TYPE I MILE	614 WORK ZONE CHANNELIZING LINE, CLASS I, 642 PAINT FT	614 WORK ZONE CHANNELIZING LINE, CLASS I, 740.06, TYPE I FT	614 WORK ZONE STOP LINE, CLASS I, 642 PAINT FT	614 WORK ZONE LANE ARROW, CLASS I, 642 PAINT EACH	614 WORK ZONE LANE ARROW, CLASS I, 740.06, TYPE I EACH
204	WEY-1	S.R. 91	32+00	34+15	LT.	3B1						0.04						
	WEY-2		32+00	34+15	RT.	3B1						0.04						
	WEY-3		36+40	37+00	LT.	3B1						0.01						
	WEY-4		37+00	42+00	LT.	3B1						0.09						
	WCH-1		32+10	33+91	RT.	3B1								181				
	WCH-2		34+96	36+53	LT.	3B1								157				
	WCH-3		36+08	36+53	LT.	3B1								45				
	WS-1		33+91		RT.	3B1										22		
	WS-2		34+94		LT.	3B1										44		
	WS-3		40+80		LT.	3B1										11		
	WLA-1		32+50		RT.	3B1											1	
	WLA-2		33+16		RT.	3B1											1	
	WLA-3		33+83		RT.	3B1											1	
205	WEY-1	S.R. 91	42+00	45+00	LT.	3B1						0.06						
	WEY-2		45+00	47+30	LT.	3B1						0.04						
206	WLA-1	S.R. 91/RAMP C	20+90		LT.	3B1											1	
	WLA-2		21+07		LT.	3B1											1	
	WLA-3		21+30		LT.	3B1											1	
	WLA-4		21+54		LT.	3B1											1	
TOTALS CARRIED TO SHEET 79												0.28		383		77	7	

CALCULATED TRR
CHECKED GJB

MAINTANCE OF TRAFFIC SUBSUMMARY - SOM CENTER RD. (S.R. 91)

LAK-2-3.32

\\Akrn01\Data\Civil\2004108\00\13486\mot\sheets\13486MS91A02.dgn 6/16/2008 10:59:33 AM oford