MAINTENANCE OF TRAFFIC

REF. NO.	STATION FROM	STATION TO	SIDE	614 TEMPORARY CENTER LINE, CLASS 1	614 TEMPORARY CENTER LINE, CLASS 1, 740.06, TYPE I	614 TEMPORARY EDGE LINE, CLASS 1	614 TEMPORARY EDGE LINE, CLASS 1, 740.06, TYPE I	614 TEMPORARY LANE LINE, CLASS 1	614 TEMPORARY STOP LINE, CLASS 1	614 TEMPORARY DOTTED LINE, CLASS 1	614 WORK ZONE SPEED LIMIT SIGN		615 TEMPORARY PAVEMENT, CLASS B	615 TEMPORARY ROADS
				MILE	MILE	MILE	MILE	MILE	LIN. FT.	LIN. FT.	EACH		SQ. YD.	LUMP
SECTION	4 – PHASE 1, PART A													
	10+40	16+48	RT.								1		1165	
	10+40	16+48	LT.								1			
	9+60	10+40								84				
	10+07	14+85	RT.			0.09								
	10+45	14+85	RT.	0.08										
	10+20	14+85	RT.			0.09								
	10+40	–	RT.						11					
	14+85	16+48	LT. & RT.		0.06		0.03							
SECTION	4 – PHASE 1, PART B													
	12+30	16+10	LT.										310	
	9+60	10+65								103				
	10+16	16+10	LT.			0.09								
	10+64	16+10	LT.	0.08										
	10+16	16+10	RT.			0.09								
	10+65	–							10					
	14+85	16+10	LT. & RT.		0.05		0.02							
SECTION	4 – PHASE 2, PART A													
	2+28	9+63	LT.								1		1568	
	2+28	9+63	RT.								1			
	2+28	4+15	LT. & RT.		0.07		0.04							
	4+15	9+72	LT.			0.10								
	4+15	9+72	LT.	0.10										
	4+15	9+88	LT.			0.11								
	9+73	–	LT.						12					
	9+73	10+50								192				
SECTION	4 – PHASE 2, PART B													
	2+85	7+55	RT.										411	
	2+85	4+15	LT. & RT.		0.03		0.05							
	2+85	9+84	LT. & RT.			0.11								
	2+85	9+37	RT.	0.10										
	2+85	10+00	RT.			0.11								
	9+37	–	RT.						10					
	9+37	10+50								200				
SECTION	4 – U.S. RT. 20 – PART A													
	393+99	397+59					0.07							
	397+59	412+03		0.27		0.27		0.27						
	412+03	415+63					0.07							
SECTION	4 – U.S. RT. 20 – PART B													
	393+99	397+59					0.07							
	397+59	412+03		0.27		0.27		0.27						
	412+03	415+63					0.07							
TOTALS CARRIED TO GENERAL SUMMARY				0.90	0.21	1.33	0.42	0.54	43	579	4		3454	LUMP

CALCULATED B.L.B.
CHECKED W.D.B.

MAINTENANCE OF TRAFFIC – ESTIMATED QUANTITIES
SECTION 4
TOWNLINE ROAD MAINTENANCE
LAK – 20 – 18.72

H:\1998\98404\DWG\QMOT4.DWG PLOT SCALE: 1=1 (10/02/2001)