psi Geotechnical • Environmental Services • Engineering
Materials Testing • Roof Consulting • Analytical Services
5555 Canal Rd., Cleveland, Ohio 44125 (216) 447-1335

Project ID: 142-75126-1
Date Started: 10-28-97
Date Completed: 10-28-97
Boring No.: TB-5
Station & Offset: 30+76, 22.0' Rt.

Sampler: Type: SS Dia.: 2.0"
Casing: Length: 5.0 ' Dia.: 3.25"
Water Encountered: 20.2'
Water on Completion: None
Surface Elevation: EL. 781.67

Elev. (ft)	Std. pen. Test	Description	Depth (ft)	SAMP. #	% Agg.	% C.S.	% F.S.	% SILT	% CLAY	LL	P.I.	W.C.	ODOT Class
	3-11-7	*		SS-1								11	A-4b (Fill)
	6-6-10	V/Stiff, Moist, Tan, SILT, Little Sand, Trace Organics.		SS-2								14	
	8-12-14	V/Stiff, Moist, Brown, SILT, Little Rock Frags. & Sand.	5	SS-3								18	A-4b
	6-7-12		10	SS-4								15	
	5-9-8	Stiff, Moist, Gray/Brown, SILT, Little Sand.	15	SS-5								12	A-4b
	5-6-8		20	SS-6								16	
	4-8-10	V/Stiff, Moist, Gray, SILT, Little Sand, Trace Rock Frags.	25	SS-7								16	A-4b
	8-9-9		30	SS-8								10	
	4-7-9	Stiff, Moist, Gray, SILT & Clay.	35	SS-9								15	A-6a
	3-5-8	EL. 739	40	SS-10								21	
	8-15-32	Hard, Wet, Brown, SILT, Little Sand. EL. 736	45	SS-11								20	A-4b
	50/4.0"	V/Dense, Damp, Gray/Brown GRAVEL and/or Stone Frags. W/ Sand.	50	SS-12								7	A-1-b
	45-50/3.0"	V/Dense, Moist, Brown, Fine SAND.	55	SS-13	13	31	51	5	0	--	--	11	A-3
	33-50/3.0"	Hard, Moist, Gray, Coarse & Fine SAND, Some Silt.	60	SS-14								18	A-3a
		End of Boring - 59.25'											
		*7.0" Topsoil	65										
			70										
			75										