PSI Geotechnical • Environmental Services • Engineering
Materials Testing • Roof Consulting • Analytical Services
5555 Canal Rd., Cleveland, Ohio 44125 (216) 447-1335

Project ID 142-75126-1 | Sampler: Type SS | Dia. 2.0"

Date Started 10-29-97 | Casing: Length 5.0 ' | Dia. 3.25"

Date Completed 10-29-97 | Water Encountered None

Boring No. TB-6 | Water on Completion None

Station & Offset 31+48, 205 Rt. | Surface Elevation EL. 783.09

Elev. (ft)	Std. pen. Test	Description	Depth (ft)	SAMP. #	% Agg.	% C.S.	% F.S.	% SILT	% CLAY	L.L.	P.I.	W.C.	ODOT Class
	1-3-3	*		SS-1								18	A-4b (FILL)
		**											
	2-2-2	Soft, Moist, Brown, SILT, Trace Sand.		SS-2								19	A-4b (FILL)
	3-4-4	Firm, Moist, Gray/Brown, SILT, Little Sand, Trace Rock Frags.	5	SS-3								16	A-4b
	5-5-7	Stiff, Moist, Brown, Coarse & Fine SAND, Some Silt.	10	SS-4								15	A-3a
	4-5-8	Stiff, Moist, Brown, SILT, Little Sand, Trace Rock Frags.	15	SS-5								12	A-4b
	7-8-11	V/Stiff, Moist, Gray/Brown, SILT, Little Sand & Clay.	20	SS-6	6	6	10	63	15	--	--	13	A-4b
	7-10-13		25	SS-7								17	
	3-5-7	Stiff, Moist, Gray, SILT, Trace Clay & Sand.	30	SS-8								18	
	4-7-9		35	SS-9								17	A-4b
	7-11-13		40	SS-10								17	
	5-9-10		45	SS-11								22	
	20-50	V/Dense, Damp, Brown, GRAVEL and/or Stone Frags. W/Sand.	50	SS-12								5	A-1-b
	16-28-50/4.0"	V/Dense, Moist, Gray/Brown, Fine SAND.	55	SS-13								17	A-3
	28-40-50		60	SS-14								19	
		End of Boring - 60.00' *8.0" Topsoil **Firm, Moist, Tan, SILT, Little Sand & Organics.	65 70 75										