SILT FENCE DETAIL

SECTION

16" MINIMUM

FLAT SLOPE IN FRONT OF BARRIER

6" MINIMUM

FLOW

16" MINIMUM

WRAP GEOTEXTILE AROUND STAKEDS BEFORE DRIVING

TRENCH TO BE BACKFILLED AND COMPACTED

JOINING SECTION OF SILT FENCE

STATE OF OHIO
DAVID W. NOVAK
S-7507
REGISTERED SURVEYOR

Erosion and Sediment Control Plan

7831 BUTTERFLY ST., CONCORD TWP., OHIO 44077
SIL. 15 NATURE PRESERVE NORTH PH. 1 VOL. 48 PG. 26

W.R. DAWSON CONSTRUCTION, INC.

DRAWN WSO
CHECKED DWN
DATE SEPT. 15, 2014
SCALE 1" = 30'
JOB NO. 14096-015
SHEET **2/3**
OF SHEETS

GRAPHIC SCALE

30   0   15   30   60

(IN FEET)
1 inch = 30 ft.

TEMPORARY SEEDING SPECIFICATIONS

SEEDING DATES	SPECIES	LB./1000 FT.	PER AC.
MAR. 1 TO AUG. 15	OATS	3	4 BUSHEL
	TALL FESCUE	1	40 LB.
	ANNUAL RYEGRASS	1	40 LB.
	PERENNIAL RYEGRASS	1	40 LB.
	TALL FESCUE	1	40 LB.
	ANNUAL RYEGRASS	1	40 LB.
AUG. 16 TO NOV. 1	RYE	3	2 BUSHEL
	TALL FESCUE	1	40 LB.
	ANNUAL RYEGRASS	1	40 LB.
	WHEAT	3	2 BUSHEL
	TALL FESCUE	1	40 LB.
	ANNUAL RYEGRASS	1	40 LB.
	PERENNIAL RYEGRASS	1	40 LB.
	TALL FESCUE	1	40 LB.
	ANNUAL RYEGRASS	1	40 LB.
NOV. 1 TO SPRING SEEDING	USE MULCH ONLY, SODDING PRACTICES OR DORMANT SEEDING.		

NOTE: OTHER APPROVED SEED SPECIES MAY BE SUBSITUTED.

CONSTRUCTION DRIVE DETAIL

30'

10' MINIMUM AND NOT LESS THAN THE WIDTH OF INGREES/EGRESS

RIGHT OF WAY
DIVERSION DAM AS NEEDED

18" MINIMUM OR SUFFICIENT HEIGHT TO DIVERT RUNOFF

PLAN VIEW

ROAD OR OTHER EXISTING PAVED SURFACE

PROFILE

DRIVE CULVERT AS NEEDED

INLET PROTECTION

SILT FENCE

TEMPORARY SEEDING AND MULCHING

CONSTRUCTION DRIVE

14096-015